

FEBRUARY 2009

UTAH DEPARTMENT OF TRANSPORTATION STATUS OF ROAD CONSTRUCTION BY COUNTY



Federal and State Projects

PROJECT NUMBER JOB / PROJECT	LOCATION CONCEPT	CONTRACTOR RESIDENT ENGINEER	ORIGINAL AMT AUTHORIZED AMT	\$ AMOUNT PAID TO DATE	WORK BEGAN EST COMPLETE	% PROJECT COMPLETE % TIME ELAPSED
BEAVER						
F-R499(64) 5269103C	I-15; MP 115 TO MP 119 CABLE BARRIER	LYNDON JONES CONSTRUCTION LIEF CONDIE	\$263,771 \$263,771		35W	0% 14%
BOX ELDER						
F-0091(30)8 5268603C	US-91, MANTUA TO CACHE COUNTY LINE - MP 8 - 10 CONCRETE MEDIAN BARRIER - PE	REYNOLDS BROTHERS NICK PETERSON	\$536,038 \$536,038		45W	0% 0%
S-0089(156)434 7802303C	US-89; Perry to 1100 South Roadway Improvements	GRANITE CONSTRUCTION COMPANY NICK PETERSON	\$6,760,225 \$6,760,225	\$6,181,337	10/1/2008	81% 73%
STP-0013(14)8 5094603C	SR-13 @ SR-83, CORINNE INTERSECTION IMPROVEMENTS	STAKER & PARSON COS DBA JACK B. PAF	\$2,939,842 \$2,939,842	\$1,149,393	8/25/2008 65W	37% 96%
CACHE						
F-0089(148)0 5250003C	SOUTH GATEWAY HWY 89 - LEGRAND STREET LOGAN GATEWAY PARK AND WELCOME SIGN	FLARE CONSTRUCTION, INC. & SUBSIDIARIES CIVIL SCIENCE INC.	\$275,000 \$275,000	\$66,583	45W	24% 9%
S-0165(4)8 9024103C	SR-165 & 3200 South, Nibley New Signal at SR-165 & 3200 South, Nibley	HIDDEN PEAK ELECTRIC CO., INC. NICK PETERSON	\$103,906 \$103,906		30W	0% 0%
F-LC05(31) 5236303C	BLVD. PKWY. TRAIL - LOGAN CITY'S UNIVERSITY TO MAIN STREET ENHANCEMENT - BIKE & PEDESTRAIN PATH	STAKER & PARSON COS DBA JACK B. PAF	\$335,566 \$335,566	\$237,276	60C	62% 102%
HPP-LC05(30) 5230603C	3200 South Project, Nibley City Cache County BITUMINOUS PAVEMENT, ROADWAY RECONSTRUCTION	LEGRAND JOHNSON CONSTRUCTION CO.	\$2,880,746 \$3,111,201	\$3,109,427	7/7/2008 120C	99% 100%
CARBON						
F-0006(110)236 5265603C	US-6; MP 235.5 TO MP 239 INSTALL WILDLIFE FENCING	B & K CONSTRUCTION OF UTAH, INC. FRED JENKINS	\$361,434 \$361,434	\$108,612	12/8/2008 40W	2% 15%
S-0123(3)0 3450103C	SR-123; MP 0 TO 9.2, MILL, FILL & OVERLAY MILL, FILL, & OVERLAY	NIELSON CONSTRUCTION FRED JENKINS	\$1,909,028 \$1,909,028	\$1,560,166	6/23/2008 35W	78% 72%
SP-0006(27)231 78017	HELPER INTERCHANGE New Interchange	W. W. CLYDE & CO FRED JENKINS	\$16,699,313 \$20,986,284	\$20,980,333	7/5/2006 10/31/2007	99% 100%
SP-0006(93)249 7067401D	US-6; WELLINGTON TO GRASSY TRAIL CREEK Construct Passing Lanes	NIELSON CONSTRUCTION FRED JENKINS	\$5,318,031 \$5,936,991	\$5,578,066	3/24/2008 100W	94% 59%
DAGGETT						
SB-UT06(010) 5251503C	US-191; CART CREEK SAFETY IMPROVEMENT Roadway Safety Improvement	BURDICK PAVING JACK LYMAN	\$209,765 \$209,765		10W	0% 20%
STP-1364(4)15 5235603C	BROWNS PARK ROAD Grading and Drainage	W. W. CLYDE & CO ROBERT WESTOVER	\$5,894,940 \$5,894,940	\$5,401,381	200C	80% 104%
DAVIS						
SP-0067(11)0 7812803C	Legacy Parkway Segment 1 Construct Parkway	A & W HIGHWAY CONTRACTORS JV SEG 1 DARREN ROSENSTEIN	\$95,595,959 \$102,414,380	\$102,409,796	12/4/2006 9/30/2008	97% 90%

FEBRUARY 2009

UTAH DEPARTMENT OF TRANSPORTATION STATUS OF ROAD CONSTRUCTION BY COUNTY



Federal and State Projects

PROJECT NUMBER JOB / PROJECT	LOCATION CONCEPT	CONTRACTOR RESIDENT ENGINEER	ORIGINAL AMT AUTHORIZED AMT	\$ AMOUNT PAID TO DATE	WORK BEGAN EST COMPLETE	% PROJECT COMPLETE % TIME ELAPSED
DAVIS						
Z ISTD-9999(823) 5206801D	I-15; SR-232 and SR-108 Interchanges Interchange Beautification	INTERMOUNTAIN PLANTINGS INC DAVE HOLMGREN	\$1,428,687 \$1,574,270	\$1,530,190	9/29/2008	96% 77%
X STP-LC11(19) 5087103C	FARMINGTON CREEK TRAIL ENHANCEMENT - PEDESTRIAN PATH	STAKER & PARSON COS DBA STAKER PA' DENNIS SIMPER	\$262,880 \$262,880		8/1/2009	0% 0%
X STP-0089(96)330 5129903C	SR-89; Orchard Drive to I-15, Bountiful Road - Asphalt Pavement Rehabilitation	STAKER & PARSON COS DBA STAKER PA' KEVIN GRIFFIN	\$4,984,479 \$6,447,445	\$5,673,100	4/24/2008 150C	90% 100%
SP-0067(10)4 7812703C	LEGACY PARKWAY SEGMENT 2 Construct Parkway	AMES CONSTRUCTION, INC. MICHELLE PAGE	\$80,459,000 \$103,001,161	\$103,001,161	9/30/2008	98% 89%
F-0108(26)4 5282103C	SYRACUSE ROAD; 1000 WEST TO 2000 WEST, SYRACUSE PHASE ONE WORK ELEMENTS	GENEVA ROCK PRODUCTS, INC. RODNEY TERRY	\$1,915,066 \$1,915,066	\$269,255	2/18/2009 5/29/2009	14% 17%
Z S-I15-7(253)329 7071703C	I-15; Farmington to Gordon Ave Add One Lane Each Direction	STAKER & PARSON COS DBA STAKER PA' RODNEY TERRY	\$52,285,221 \$58,272,333	\$57,936,789	3/17/2008 150C	99% 163%
X S-R199(43) # 3116603C	SR-127, SR-97 & VARIOUS LOCATIONS CURB MATCH	STAKER & PARSON COS DBA JACK B. PAF RODNEY TERRY	\$81,960 \$81,960		5/15/2009	
Z F-0232(6)2 5274103C	SR-232; GORDON AVENUE TO SR-193; MP 0.272 - 2.401 MICRO-SURFACING	INTERMOUNTAIN SLURRY SEAL, INC. STEVE NIEBERGALL	\$722,722 \$1,218,980	\$1,196,177	9/17/2008 45W	83% 76%
SP-0067(8)10 7812303C	Legacy Parkway Segment 3 Construct Parkway	CLYDE-GENEVA CONSTRUCTORS JOINT V STEVE NIEBERGALL	\$99,681,924 \$105,812,439	\$103,351,618	1/9/2007 9/30/2008	98% 95%
DUCHESNE						
X HSIP-R399(001) # 5284403C	VARIOUS LOCATIONS ON US-40 AND US-189 RUMBLE STRIPS	B JACKSON CONSTRUCTION & ENGINEER JACK LYMAN	\$296,836 \$296,836		0W	0%
X S-0040(64)88 7066603C	US-40; Duchesne to Roosevelt Passing Lanes from Duchesne to Roosevelt	BURDICK PAVING ROBERT WESTOVER	\$3,057,179 \$3,057,179	\$2,954,860	60W	79% 97%
Z STP-1584(1)0 5088903C	BLUEBELL CONNECTOR ROAD; SR-87 TO SR-121 ROAD - Asphalt Pavement Reconstruction	BURDICK PAVING ROBERT WESTOVER	\$2,533,570 \$2,533,570	\$1,637,308	70W	72% 79%
STP-LC13(7) 5216603C	Roosevelt City Walk/Bike Path, USU Constitution Pk Enhancement - Bike / Pedestrian Path	DRY CREEK STRUCTURES LLC SCOTT ANDRUS	\$335,384 \$458,751	\$448,057	45W	88% 99%
STP-9999(810) # 5205501D	RURAL RUN-OFF-ROAD MITIGATION PROGRAM RURAL ROR MITIGATION	DRY CREEK STRUCTURES LLC	\$569,603 \$628,247	\$625,308	11/19/2007 120C	99% 95%
EMERY						
X F-1612(4)0 5248003C	SOUTH MOORE CUT-OFF ROAD SOUTH MOORE CUT-OFF ROAD, EMERY COUNTY - PHASE 5 & 6	NIELSON CONSTRUCTION FRED JENKINS	\$4,459,061 \$4,459,061		180C	1% 0%
HPP-1612(3)0 5231301D	Reconstruct South Moore Cut-Off Road Reconstruct South Moore Cut-Off Road	NIELSON CONSTRUCTION FRED JENKINS	\$4,864,086 \$5,014,392	\$5,014,392	8/20/2007 0C	99% 99%
Z F-I70-3(49)147 5251703C	I-70; MP 147 TO 154; MILL & SMA OVERLAY MILL & SMA OVERLAY	FREHNER CONSTRUCTION CO., INC. LYNDON FRIANT	\$3,866,000 \$3,866,000	\$222,689	45W	3% 100%

FEBRUARY 2009

UTAH DEPARTMENT OF TRANSPORTATION STATUS OF ROAD CONSTRUCTION BY COUNTY



Federal and State Projects

PROJECT NUMBER JOB / PROJECT	LOCATION CONCEPT	CONTRACTOR RESIDENT ENGINEER	ORIGINAL AMT AUTHORIZED AMT	\$ AMOUNT PAID TO DATE	WORK BEGAN EST COMPLETE	% PROJECT COMPLETE % TIME ELAPSED
GRAND						
BRF-0191(58)129	US-191; Over Colorado River Bridge	WADSWORTH BROS CONST. CO. INC.	\$25,936,053		2/17/2009	3%
5250203C	Bridge Replacement	RUSS TANGREN	\$25,936,053	\$894,583		0%
IRON						
F-0056(8)60	SR-56; MP 60 TO 61.5	A-T ASPHALT PAVING	\$964,037		6/25/2008	25%
5267203C	MILL AND SMA OVERLAY	LIEF CONDIE	\$964,037	\$258,499	45W	23%
X F-LC21(10)	COAL CREEK PARKWAY PHASE II TRAIL, CEDAR CITY	CINDY TAYLOR TRUCKING & CONSTRUCT	\$464,438			98%
5237003C	ENHANCEMENT - PARKWAY TRAIL	LIEF CONDIE	\$484,438	\$475,015	35W	100%
X STP-1770(2)1	AIRPORT RD. FROM 600 NO. TO KITTY HAWK, CEDAR	GERBER CONSTRUCTION, INC.	\$1,912,148			96%
50895	ROAD - ASPHALT PAVEMENT RECONSTRUCTION	LIEF CONDIE	\$2,167,104	\$2,167,104	100W	100%
STP-9999(810)	RURAL RUN-OFF-ROAD MITIGATION PROGRAM	DRY CREEK STRUCTURES LLC	\$569,603		11/19/2007	99%
# 5205501D	RURAL ROR MITIGATION		\$628,247	\$625,308	120C	95%
JUAB						
F-0028(62)38	SR-28 AT MP 38, NEPHI SANDSTONE ACCESS	SUNROC CORPORATION	\$330,669			0%
5274303C	CONSTRUCT ACCELL LANE	JACK LYMAN	\$330,669		25W	24%
STP-9999(810)	RURAL RUN-OFF-ROAD MITIGATION PROGRAM	DRY CREEK STRUCTURES LLC	\$569,603		11/19/2007	99%
# 5205501D	RURAL ROR MITIGATION		\$628,247	\$625,308	120C	95%
MORGAN						
Z IM-84-6(89)87	I-84; US-89 to SR-167, Weber Canyon	WADSWORTH BROS CONST. CO. INC.	\$24,169,169			59%
# 5229503C	ROAD - ASPHALT PAVEMENT REHABILITATION, STRUCTURE	JACE MECHAM	\$24,169,169	\$15,482,409	270C	35%
X F-I84-6(93)112	I-84;MORGAN TO SUMMIT CO. LINE : EAST BOUND	MULTIPLE CONCRETE ENTERPRISES, INC	\$2,738,634			0%
5253301D	CONCRETE PAVEMENT, JOINT RESEAL, W/ SOME PARTIAL DEPT	KELLY BARRETT	\$3,720,842	\$3,720,842	100W	0%
SALT LAKE						
HPP-0151(2)0	10400 S; Bangerter Hwy to Redwood Road	GENEVA ROCK PRODUCTS, INC.	\$23,831,708			37%
5097803C	Widen to Four Lanes	DARREN ROSENSTEIN	\$23,831,708	\$9,649,862	9/15/2009	51%
SP-0067(11)0	Legacy Parkway Segment 1	A & W HIGHWAY CONTRACTORS JV SEG	\$95,595,959		12/4/2006	97%
# 7812803C	Construct Parkway	DARREN ROSENSTEIN	\$102,414,380	\$102,409,796	9/30/2008	90%
X STP-2094(1)9	3200 WEST; 4100 SOUTH TO 4700 SOUTH	STAKER & PARSON COS DBA STAKER PA'	\$2,689,495		4/3/2006	99%
50583	BITUMINOUS PAVEMENT, RECONSTRUCTION	DARREN ROSENSTEIN	\$3,055,925	\$2,833,706	150W	94%
S-80-3(152)121	I-80; STATE STREET TO 1300 EAST (PHASE TWO)	RALPH L WADSWORTH CONSTR CO INC	\$92,830,570			69%
7091203C	ROADWAY, RECONSTRUCTION	DARYL FRIANT	\$92,830,570	\$69,850,994	12/31/2008	122%
X *NH-215-9(115)16	I-215; 3800 South to 4100 South	BUILD INC	\$3,720,658			96%
5104401D	Bridge Widening, Rehabilitation and Sign Structure	DAVID SCHWARTZ	\$3,720,658	\$3,153,680	120W	100%
X CM-0089(124)352	SR-89; 5300 South, Murray City	GRANITE CONSTRUCTION COMPANY	\$1,682,052			99%
5220303C	INTERSECTION IMPROVEMENTS	DAVID SCHWARTZ	\$1,870,412	\$1,768,045	90C	127%
SP-0068(24)43	REDWOOD ROAD; 12600 SOUTH TO 10600 SOUTH	GENEVA ROCK PRODUCTS, INC.	\$22,319,812			96%
78086	CONCRETE PAVEMENT, RECONSTRUCTION	DAVID SCHWARTZ	\$23,831,754	\$23,585,697	11/1/2007	134%

FEBRUARY 2009

UTAH DEPARTMENT OF TRANSPORTATION STATUS OF ROAD CONSTRUCTION BY COUNTY



Federal and State Projects

	PROJECT NUMBER JOB / PROJECT	LOCATION CONCEPT	CONTRACTOR RESIDENT ENGINEER	ORIGINAL AMT AUTHORIZED AMT	\$ AMOUNT PAID TO DATE	WORK BEGAN EST COMPLETE	% PROJECT COMPLETE % TIME ELAPSED
	SALT LAKE						
X	S-0171(22)16 7082203C	3300 SOUTH OVER I-215 EAST BRIDGE DECK REPLACEMENT	RALPH L WADSWORTH CONSTR CO INC DERYL MAYHEW	\$4,115,000 \$5,170,815	\$5,165,138	220C	99% 92%
X	S-R299(54) 7081501D	I-80; MT. DELLE TO LAMBS CANYON BRIDGE DECK REPLACEMENTS	WADSWORTH BROS CONST. CO. INC. DERYL MAYHEW	\$8,952,069 \$10,591,159	\$10,566,718	8/1/2008	99% 100%
Z	HPP-LC35(163) 5231703C	Bingham Junction Blvd. - Midvale City Bingham Junction Blvd. - Midvale City	GENEVA ROCK PRODUCTS, INC. ED ROCK	\$2,153,808 \$2,153,808	\$1,172,133	87W	82% 87%
	STP-0171(13)0 5087503C	3500 SOUTH STREET SCAPE IMPROVEMENTS, WVC ENHANCEMENT - BEAUTIFICATION	SUNROC CORPORATION ED ROCK	\$719,966 \$719,966		3/2/2009 55W	0% 11%
	STP-LC35(149) 5215101D	I-215; REDWOOD RD. RAMP ENHANCEMENT TAYLORSVILLE CITY Enhancement - Beautification	INTERMOUNTAIN PLANTINGS INC ED ROCK	\$799,483 \$1,131,953	\$1,131,952	60W	96% 89%
Z	SP-15-7(243)269A 7099803C	I-15; From Salt Lake County Through Utah County I-15: Express Lanes; Restriping and Signing	HIDDEN PEAK ELECTRIC CO., INC. JACK LYMAN	\$303,000 \$363,774	\$358,176	9/22/2008 45W	98% 47%
	SP-0171(18)6 7812503C	3500 South; Bangerter Hwy to 2700 West, Phase II Widening	GRANITE CONSTRUCTION COMPANY JOSH VANJURA	\$16,043,042 \$16,043,042	\$2,150,904	11/3/2008 7/1/2010	11% 22%
X	STP-2082(6)11 50154	HIGHLAND DRIVE 4500 SOUTH TO 3300 SOUTH IN SL CO. DRAINAGE, SURFACING AND SIGNALS	GENEVA ROCK PRODUCTS, INC. LONNIE MARCHANT	\$3,699,987 \$4,249,400	\$4,233,053	11/19/2002 7/15/2003	0% 0%
	S-0209(15)8 7069503C	9000 South @ Monroe St., Right Turn Pocket INTERSECTION IMPROVEMENT	JORDAN VALLEY CONSTRUCTION MARWAN FARAH	\$610,547 \$651,253	\$651,253	10/24/2008	0% 0%
	SP-15-7(156)293 7803803C	11400 SOUTH; STATE STREET TO BANGERTER; NEW I-15_INTER Widen/Construct to Five Lane Road; State Street to Bangerter	A & W HIGHWAY CONTRACTORS MARWAN FARAH	\$131,855,500 \$131,855,500		7/28/2010	0% 11%
Z	STP-0089(87)316 7900603C	State Street; 8000 S to 7800 S, TRAX Bridge Bridge Replacement	RALPH L WADSWORTH CONSTR CO INC MARWAN FARAH	\$16,362,270 \$16,935,062	\$16,935,062	822C	97% 82%
X	STP-LC35(124) 50600	JORDAN RIVER PARKWAY AT 3900 SOUTH CONSTRUCT BIKE/PED BRIDGE	WADSWORTH BROS CONST. CO. INC. MARWAN FARAH	\$573,703 \$644,907	\$625,345	165W	97% 87%
X	STP-TI-0089(82)313 51038	STATE STREET; 10600 SOUTH TO 9000 SOUTH BITUMINOUS PAVEMENT, RECONSTRUCTION AND WIDEN	WESTERN QUALITY CONCRETE, INC. MARWAN FARAH	\$24,846,612 \$31,928,162	\$29,108,233	10/31/2007	99% 100%
	F-0048(24)6 5272303C	SR-48; MP 6.6 TO MP 7.2 RAILROAD IMPROVEMENTS & WIDENING	SUNROC CORPORATION MICHELLE PAGE	\$893,083 \$893,083	\$784,201	9/19/2008 30W	99% 94%
	F-0152(30)0 526740 3C	SR-152; 900 E TO I-215MP 0 TO 3 ROTOMILL & HMA	GRANITE CONSTRUCTION COMPANY MICHELLE PAGE	\$1,162,891 \$1,362,976	\$1,342,812	60C	100% 100%
X	F-0171(23)11 5260903C	SR-171, 3300 SOUTH; STATE STREET TO 1300 EAST Bituminous Pavement, Rehabilitation	KILGORE PAVEMENT MAINTENANCE LLC MICHELLE PAGE	\$1,834,843 \$1,834,843	\$1,745,267	7/7/2008 10/1/2008	85% 93%
X	F-0201(17)7 5265103C	SR-201; 9200 W. TO 6000 W; MP 6.7 - 11 1" ROTOMILL & MICROSURFACE	INTERMOUNTAIN SLURRY SEAL, INC. MICHELLE PAGE	\$2,077,777 \$2,271,598	\$2,171,769	8/1/2008	99% 100%
X	F-R299(59) 5258903C	2 LOCATIONS; I-80, MP 99 TO 116 & SR-201, MP 7.2 TO 10.8 CONSTRUCT MEDIAN BARRIER (ADVANCE CONSTRUCTION)	DRY CREEK STRUCTURES LLC MICHELLE PAGE	\$1,960,470 \$2,106,706	\$1,988,744	7/21/2008 60W	95% 100%
	S-I15-7(213)320 7096903C	I-15; WIDENING, 500 NORTH TO I-215 I-15 WIDENING/ BRIDGE REPLACEMENT	KIEWIT/CLYDE, A JOINT VENTURE MICHELLE PAGE	\$114,223,000 \$114,223,000	\$15,219,485	9/30/2010	9% 15%

FEBRUARY 2009

UTAH DEPARTMENT OF TRANSPORTATION STATUS OF ROAD CONSTRUCTION BY COUNTY



Federal and State Projects

PROJECT NUMBER JOB / PROJECT	LOCATION CONCEPT	CONTRACTOR RESIDENT ENGINEER	ORIGINAL AMT AUTHORIZED AMT	\$ AMOUNT PAID TO DATE	WORK BEGAN EST COMPLETE	% PROJECT COMPLETE % TIME ELAPSED
SALT LAKE						
BRO-LC35(159) 5222203C	Two bridges - Sandy City Bridge Replacement - 035040C and 035053F	LYNDON JONES CONSTRUCTION	\$605,197 \$605,197	\$85,301	40W	0% 0%
CM-LC35(122) 5052003C	PORTER ROCKWELL TRAIL, 12400 SOUTH TO 11400 SOUTH CONSTRUCT PEDESTRAIN TRAIL	STAKER & PARSON COS DBA STAKER PA'	\$460,856 \$543,662	\$529,867	60W	74% 77%
X F-LC35(182) 5262003C	WINCHESTER AND COTTONWOOD FROM I-215 STRUCTURE TO E INTERSECTION IMPROVEMENTS	KIEWIT HERZOG PARSONS JV THRU UTA	\$2,455,000 \$2,455,000	\$440,919		
X S-80-3(153)121 7089301D	I-80; STATE STREET TO 1300 EAST (PHASE THREE) ROADWAY RECONSTRUCTION	RALPH L WADSWORTH CONSTR CO INC	\$3,976,395 \$3,976,395	\$2,825,134		
X SP-80-3(68)121 7810101D	I-80; State Street to 1300 East Preliminary Engineering, Right of Way, Environmental	RALPH L WADSWORTH CONSTR CO INC	\$6,050,432 \$16,422,314	\$14,768,070		82% 0%
STP-2180(2)4 5103403C	900 EAST; 900 SOUTH TO 2100 SOUTH Rotomill, Overlay, Drainage, Irrigation & Signal Improv.	HARPER CONTRACTING INC	\$5,649,611 \$5,649,611	\$652,278	380C	13% 29%
STP-LC35(143) 5214503C	Point of the Mountain Trail - Draper City ENHANCEMENT - BIKE / PEDESTRIAN PATH	GENEVA ROCK PRODUCTS, INC.	\$681,629 \$681,629	\$261,776	8/25/2008 8/29/2008	36% 99%
STP-LC35(148) 5215003C	Sandy City Freeway Beautification 10600 So I-15 ENHANCEMENT - BEAUTIFICATION	A C E LANDSCAPE	\$841,870 \$841,870		2/14/2009 5/31/2009	2% 36%
X STP-LC35(153) 5221203C	Main Street 6200 W to 5600 W Phase 1, Herriman Widen & Reconstruct Main Street in Herriman	RAM CONSTRUCTORS INC	\$1,846,970 \$1,846,970	\$444,680	8/18/2008 9/5/2008	25% 55%
SAN JUAN						
Z F-LC37(8) 5277203C	SOUTHEAST UTAH WELCOME CENTER PARKING LOT & LANDSC SOUTHEAST UTAH WELCOME CENTER PARKING LOT & LANDSC	LEGRAND JOHNSON CONSTRUCTION CO. RUSS TANGREN	\$373,402 \$373,402		60W	0% 0%
X BHO-LC37(3) 5224703C	Montezuma Creek Bridge over San Juan River Bridge Rehabilitation # 037008C	FREHNER CONSTRUCTION CO., INC.	\$864,000 \$864,000		10/15/2009	
SEVIER						
X STP-LC41(13) 5138903C	Elsinore to Sevier Road Roadway Reconstruction and Bike/Pedestrian Path	BROWN BROTHERS CONSTRUCTION CO. LYNDON FRIANT	\$2,856,152 \$2,856,152	\$967,720	110C	26% 65%
F-I70-1(62)53 5252003C	I-70; MP 52.5 TO 56.7 MILL & OVERLAY	STAKER & PARSON COS DBA HALES SANI MIKE SENG	\$2,938,354 \$2,938,354	\$346,737	45W	12% 52%
SUMMIT						
X *IM-80-4(111)189 5228601D	I-80; Wahsatch to Wyoming State Line Pavement Markings	3M COMPANY DERYL MAYHEW	\$139,613 \$354,125	\$296,306	30C	85% 23%
STP-LC43(19) 5065103C	OAKLEY - KAMAS TRAIL CONSTRUCT BIKE / PED TRAIL	DC TRANSPORT & EXCAVATING, INC. DERYL MAYHEW	\$426,180 \$500,239	\$463,779	10/30/2007	99% 90%
X STP-LC43(22)0 5224503C	Landmark Drive; SR-224 to Kilby Rd. Summit Park Road Asphalt Pavement Reconstruction	STAKER & PARSON COS DBA STAKER PA' DERYL MAYHEW	\$4,652,528 \$4,652,528	\$4,234,070	7/28/2008 85W	84% 100%

FEBRUARY 2009

UTAH DEPARTMENT OF TRANSPORTATION STATUS OF ROAD CONSTRUCTION BY COUNTY



Federal and State Projects

PROJECT NUMBER JOB / PROJECT	LOCATION CONCEPT	CONTRACTOR RESIDENT ENGINEER	ORIGINAL AMT AUTHORIZED AMT	\$ AMOUNT PAID TO DATE	WORK BEGAN EST COMPLETE	% PROJECT COMPLETE % TIME ELAPSED
---------------------------------	---------------------	---------------------------------	--------------------------------	---------------------------	----------------------------	--------------------------------------

TOOELE

STP-2684(4)0	1000 North, 600 West to SR-36	HARPER CONTRACTING INC	\$3,029,602		1/20/2009	15%
5116503C	New Construction		\$3,029,602	\$454,025	75W	8%

UINTAH

X #	HSIP-R399(001)	VARIOUS LOCATIONS ON US-40 AND US-189	B JACKSON CONSTRUCTION & ENGINEER	\$296,836		0%	
	5284403C	RUMBLE STRIPS	JACK LYMAN	\$296,836	0W	0%	
X	NH-0040(49)115	US-40; East Roosevelt to Ballad E. City Limits	BURDICK PAVING	\$2,290,890		94%	
	5133803C	Road - Widen to Three Lanes	ROBERT WESTOVER	\$2,439,649	\$2,317,196	80W	135%
Z	S-0040(76)120	US-40; FORT DUCHESNE MP 120.4 TO 121.4	WARDELL BROTHERS CONSTRUCTION IN	\$1,452,402		4%	
	7097203C	ADD PASSING LANES	ROBERT WESTOVER	\$1,452,402	\$53,810	40W	0%
X	SP-9999(738)	RECONSTRUCT INTERSECTION FOR SIGNAL ON US-40 AT 500 S	BURDICK PAVING	\$723,172		3/19/2007	99%
	9019603C	Reconstruct Intersection for Traffic Signal in Vernal	ROBERT WESTOVER	\$723,172	\$649,238	40W	161%
X	STP-2746(1)0	2500 West; US-40 to SR-121, Vernal	BURDICK PAVING	\$3,563,359		3/31/2008	96%
	5200403C	Road - Reconstruction, Widening and Resurfacing	SCOTT ANDRUS	\$4,473,712	\$4,465,157	80W	99%
	STP-2804(1)0	500 North; 500 West to Vernal Ave	BURDICK PAVING	\$1,123,734			93%
	5134603C	Road Asphalt Pavement Reconstruction	SCOTT ANDRUS	\$1,222,892	\$1,126,946	60W	110%
	BRO-LC47(8)	6 Bridges over Steinaker Canal	COP CONSTRUCTION LLC	\$1,600,239			52%
	5112803C	BRIDGE REPLACEMENT		\$1,600,239	80W	44%	
Z	S-0040(68)141	US-40; MP 139 TO MP 141	PNK CONSTRUCTORS LLC	\$4,289,288			99%
	7083503C	PASSING LANES		\$4,670,337	\$4,597,924	80W	93%
Z	S-0040(71)127	US-40; MP 126.5 TO MP 130.0	BURDICK PAVING	\$6,634,449			53%
	7085903C	PASSING LANES		\$6,634,449	\$3,580,176	80W	80%
#	STP-9999(810)	RURAL RUN-OFF-ROAD MITIGATION PROGRAM	DRY CREEK STRUCTURES LLC	\$569,603		11/19/2007	99%
	5205501D	RURAL ROR MITIGATION		\$628,247	\$625,308	120C	95%

UTAH

	S-R399(59)	I-15 AMERICAN FORK INTERCHANGE	KIEWIT/CLYDE, A JOINT VENTURE	\$172,100,000		1/19/2009	6%
	7098803C	NEW INTERCHANGE CONSTRUCTION	CRAIG DEROSE	\$172,100,000	\$10,431,007	10/8/2010	15%
	NH-0006(1)216	US-6; WHITE RIVER TO MP 218.73	W. W. CLYDE & CO	\$21,591,208		4/2/2008	57%
	05515	Widen to Four Lanes	FRED JENKINS	\$21,641,458	\$13,329,192	11/1/2009	64%
	HSIP-ST99(19)	US-89; SPRINGVILLE TO PROVO, MP 329.8 TO 331.0	STAKER & PARSON COS DBA STAKER PA'	\$191,885			0%
	5274703C	WIDEN SHOULDERS	JACK LYMAN	\$191,885		30W	7%
Z	SP-0052(6)0	SR-52; 800 NORTH, 400 WEST TO 1000 EAST	CONDIE CONSTRUCTION COMPANY, INC.	\$17,189,866			99%
	7810503C	Widen and New Construction	JACK LYMAN	\$19,597,151	\$19,398,853	9/30/2008	99%
X	STP-SP-0006(57)165	SR-6 AT 2550 EAST, SPANISH FORK	HAMILTON BROTHERS ELECTRIC, INC.	\$663,831			95%
	52290	NEW TRAFFIC SIGNAL INSTALLATION AND INTERSECTION REAL	JACK LYMAN	\$694,094	\$685,112	60W	46%
	F-0089(144)300	SR-89; State St Railroad Bldg, Pleasant Grove	RALPH L WADSWORTH CONSTR CO INC	\$12,276,345		1/6/2009	15%
	5243803C	ROAD - WIDEN TO SEVEN LANES	JIM GOLDEN	\$12,276,345	\$1,749,930	330C	18%

FEBRUARY 2009

UTAH DEPARTMENT OF TRANSPORTATION STATUS OF ROAD CONSTRUCTION BY COUNTY



Federal and State Projects

PROJECT NUMBER JOB / PROJECT	LOCATION CONCEPT	CONTRACTOR RESIDENT ENGINEER	ORIGINAL AMT AUTHORIZED AMT	\$ AMOUNT PAID TO DATE	WORK BEGAN EST COMPLETE	% PROJECT COMPLETE % TIME ELAPSED
UTAH						
Z F-115-6(180)239	I-15; FROM MP 239.23 TO 257.23, NB, SB, AND RAMPS	INTERMOUNTAIN SLURRY SEAL, INC.	\$3,750,790		9/11/2008	82%
5275103C	ROTOMILL AND OVERLAY	JIM GOLDEN	\$3,750,790	\$3,206,317	45W	69%
Z NH-0089(122)313	US-89: BIRDSEYE TO JCT. US-6, MP 307 TO MP 312.78	STAKER & PARSON COS DBA STAKER PA'	\$4,772,562			0%
5218103C	Road - Asphalt Pavement Reconstruction	JIM GOLDEN	\$4,772,562		60W	0%
S-0089(151)332	US-89; 900 SOUTH TO 340 SOUTH PROVO MP 332.82 TO 333.42	STAKER & PARSON COS DBA STAKER PA'	\$542,730		7/9/2007	100%
3314503C	THIN HMA OVERLAY & OGSC	JIM GOLDEN	\$840,192	\$825,270	10/31/2007	87%
Z S-115-6(163)117	I-15; Alpine thru University Pkwy Interchange	HIDDEN PEAK ELECTRIC CO., INC.	\$1,070,882		2/4/2008	99%
7066403C	Ramp Meters in Utah County	JIM GOLDEN	\$1,486,168	\$1,281,837	40W	92%
STP-0073(5)37	SR-73 Near Jordan River	WADSWORTH BROS CONST. CO. INC.	\$960,719		5/12/2008	93%
5201203C	Transportation Enhancement - Bike Grade Separation	JIM GOLDEN	\$1,099,766	\$1,009,825	145W	89%
F-0068(45)33	SR-68; Bangerter Highway through Saratoga Springs	GENEVA ROCK PRODUCTS, INC.	\$69,263,035		3/31/2008	43%
5270103C	Roadway Widening	JOSH VANJURA	\$69,263,035	\$28,693,567	9/30/2009	63%
F-0006(107)185	US-6; Tie Fork Rest Area Turn Lanes	WARDELL BROTHERS CONSTRUCTION IN	\$628,385			0%
5258803C	Construct Turn Lanes	MATT PARKER	\$628,385		45W	9%
S-R399(11)	TRAFFIC SIGNALS IN AMERICAN FORK & LEHI	HIDDEN PEAK ELECTRIC CO., INC.	\$244,573			31%
9023703C	CONSTRUCT NEW TRAFFIC SIGNALS	MATT PARKER	\$244,573	\$75,441	45W	11%
SP-0006(61)200	US-6; MP 200 BRIDGE REPLACEMENT	AMES CONSTRUCTION, INC.	\$20,050,209			75%
7809403C	Bridge Replacement C-287	MATT PARKER	\$20,050,209	\$15,596,107	450C	65%
Z STP-9999(409)	SR-198; in Santaquin, SR-141; Genola	CONDIE CONSTRUCTION COMPANY, INC.	\$1,288,677			98%
5200503C	Intersection Realignment	MATT PARKER	\$1,690,187	\$1,580,414	50W	95%
*STP-2907(1)0	2000 West; Pleasant Grove State St. to PG Blvd.	SUNROC CORPORATION	\$4,528,576			90%
5096501D	Road - New Construction widen to five lanes	ROBERT WESTOVER	\$4,528,576	\$3,695,905	110W	188%
Z F-R399(53)	I-15; BRIDGE DECK REPLACEMENT; F-103 & 104	GRANITE CONSTRUCTION COMPANY	\$1,540,230		7/22/2008	91%
5273703C	CMGC - EARLY GIRDER PROCUREMENT & PRE-CAST DECK PAN	ROBERT WESTOVER	\$1,540,230	\$1,433,807	90C	87%
S-0189(19)8	US-189; PROVO CANYON ITS PROJECT	HIDDEN PEAK ELECTRIC CO., INC.	\$2,216,216		10/6/2008	52%
# 9703603C	CONSTRUCT 72 STRAND FIBER OPTIC CABLE	STEVE PARK	\$2,216,216	\$1,258,992	170W	30%
F-R399(23)	I-15; BRIDGE DECK REPLACEMENTS; F-103 & F-104; SP. FK	GRANITE CONSTRUCTION COMPANY	\$6,542,197		8/12/2008	57%
5249503C	BRIDGE DECK REPLACEMENT		\$6,542,197	\$3,881,342	140W	52%
HPP-115-6(165)260	I-15 Springville 400 South Interchange	UTAH COUNTY CONSTRUCTORS	\$67,968,684		8/25/2008	29%
5229903C	Freeway Reconstruction		\$67,968,684	\$20,255,439	7/31/2010	29%
WASATCH						
Z F-0040(69)40	US-40 MP 33 TO 34.54 & MP 52 TO CURRENT CREEK	W. W. CLYDE & CO	\$4,818,740			99%
5257003C	Road - Asphalt Pavement Reconstruction	JACK LYMAN	\$6,270,792	\$5,883,178	40W	98%
X HSIP-R399(001)	VARIOUS LOCATIONS ON US-40 AND US-189	B JACKSON CONSTRUCTION & ENGINEER	\$296,836			0%
# 5284403C	RUMBLE STRIPS	JACK LYMAN	\$296,836		0W	0%
*NH-0189(12)14	SR-189, PROVO CYN; WILDWOOD TO DEER CREEK	AMES CONSTRUCTION, INC.	\$53,909,851		12/6/2004	95%
50801	Road - New Construction	JIM GOLDEN	\$87,614,845	\$87,550,374	831C	83%

FEBRUARY 2009

UTAH DEPARTMENT OF TRANSPORTATION STATUS OF ROAD CONSTRUCTION BY COUNTY



Federal and State Projects

PROJECT NUMBER JOB / PROJECT	LOCATION CONCEPT	CONTRACTOR RESIDENT ENGINEER	ORIGINAL AMT AUTHORIZED AMT	\$ AMOUNT PAID TO DATE	WORK BEGAN EST COMPLETE	% PROJECT COMPLETE % TIME ELAPSED
---------------------------------	---------------------	---------------------------------	--------------------------------	---------------------------	----------------------------	--------------------------------------

WASATCH

#	S-0189(19)8 9703603C	US-189; PROVO CANYON ITS PROJECT CONSTRUCT 72 STRAND FIBER OPTIC CABLE	HIDDEN PEAK ELECTRIC CO., INC. STEVE PARK	\$2,216,216 \$2,216,216	\$1,258,992	10/6/2008 170W	52% 30%
---	-------------------------	---	--	----------------------------	-------------	-------------------	------------

WASHINGTON

Z	*HPP-15-1(56)1 5033501D	New Interchange; I-15 at MP 2, Washington County CONSTRUCT NEW INTERCHANGE	WADSWORTH BROS CONST. CO. INC. LIEF CONDIE	\$36,293,459 \$44,260,892	\$39,122,307	11/15/2009	93% 65%
X	F-0008(3)0 5251803C	SR-8; MP 0.2 TO 1.7 MILL & SMA OVERLAY	A-T ASPHALT PAVING LIEF CONDIE	\$749,605 \$749,605	\$90,701	7/7/2008 40W	11% 13%
X	F-LC53(43) 5264803C	LEEDS MAIN STREET IMPROVEMENT PROJECT PHASE II ENHANCEMENT - BEAUTIFICATION	RAINTREE LANDSCAPING LLC LIEF CONDIE	\$106,605 \$106,605	\$87,613	60C	87% 100%
	IM-STP-15-1(69)0 5226203C	I-15; South of Bluff St. to Washington, St. George MP 0-10 ROAD - ASPHALT PAVEMENT RECONSTRUCTION / AUXILIARY LA	SUNROC CORPORATION LIEF CONDIE	\$10,825,948 \$12,640,472	\$11,879,156	3/11/2008 160W	99% 96%
	NH-IM-15-1(70)10 5226303C	I-15; Washington to Cottonwood Creek, St. George Road - Asphalt Pave Recon. Add Truck Lanes (AC Conversion)	STAKER & PARSON COS DBA WESTERN F LIEF CONDIE	\$15,947,659 \$15,947,659		180C	0% 3%
	S-LC53(44) 7089401C	SOUTHERN PARKWAY; RIVER ROAD TO NEW ST. GEORGE AIRP NEW CONSTRUCTION	WADSWORTH BROS CONST. CO. INC. LIEF CONDIE	\$11,470,926 \$11,470,926	\$7,862,514	8/31/2009	69% 48%
	S-LC53(50) 7104503C	SOUTHERN PARKWAY, MP 6.5 SOUTHERN PARKWAY FORT PIERCE WASH STRUCTURE	WADSWORTH BROS CONST. CO. INC. LIEF CONDIE	\$2,553,247 \$2,553,247		2/16/2009 12/31/2009	21% 4%
	F-I15-1(73)6 5241103C	I-15; Bluff Street Interchange Improvements Interchange Improvements	WADSWORTH BROS CONST. CO. INC. LYNDON FRIANT	\$9,717,041 \$9,717,041	\$7,818,214	5/20/2008 4/3/2009	77% 92%
X	F-LC53(37) 5236703C	VIRGIN RIVER TRAIL PHASE I & II, WASHINGTON CITY Enhancement - Bike/Pedestrian Path	PROGRESSIVE CONTRACTING INC LIEF CONDIE	\$1,199,522 \$1,199,522	\$1,171,901	120C	96% 97%

WAYNE

X	F-0012(28)122 5258003C	SR-12 AT MP 121.5 REALIGN CURVE AT MP 121.5	JP EXCAVATING, INC. MIKE SENG	\$512,558 \$512,558		40W	0% 0%
---	---------------------------	--	----------------------------------	------------------------	--	-----	----------

WEBER

Z	CM-0039(12)4 5116803C	SR-39: I-15 TO US-89 & WALL AVE. INTERSECTION INTERSECTION IMPROVEMENTS & PAVEMENT REHABILITATION	STAKER & PARSON COS DBA JACK B. PAF JACE MECHAM	\$15,006,077 \$15,006,077	\$2,103,989	210W	8% 7%
Z	F-0089(158)417 5257603C	SR-89; MP 414.2 TO 416.6, 22ND ST TO SR-235 PARTIAL DEPTH JOINT SEAL	DRY CREEK STRUCTURES LLC JACE MECHAM	\$1,146,561 \$1,146,561	\$332,700	50W	29% 27%
#	IM-84-6(89)87 5229503C	I-84; US-89 to SR-167, Weber Canyon ROAD - ASPHALT PAVEMENT REHABILITATION, STRUCTURE	WADSWORTH BROS CONST. CO. INC. JACE MECHAM	\$24,169,169 \$24,169,169	\$15,482,409	270C	59% 35%
	S-I15-7(262)338 7080703C	I-15; SR-97 RAMP (ROY INTERCHANGE) Exit Ramp Improvements	GENEVA ROCK PRODUCTS, INC. JACE MECHAM	\$2,374,278 \$2,553,640	\$2,553,503	100C	99% 138%
X	S-R199(43) 3116603C	SR-127, SR-97 & VARIOUS LOCATIONS CURB MATCH	STAKER & PARSON COS DBA JACK B. PAF RODNEY TERRY	\$81,960 \$81,960		5/15/2009	
X	SP-15-8(34)342 78114	I-15; NEW OGDEN WEBER EXPANSION (I-15 NOW) RECONSTRUCT	WEBER COUNTY CONSTRUCTORS RODNEY TERRY	\$182,885,104 \$238,439,910	\$238,076,709	2/7/2006 9/15/2008	98% 95%

FEBRUARY 2009

UTAH DEPARTMENT OF TRANSPORTATION STATUS OF ROAD CONSTRUCTION BY COUNTY



Federal and State Projects

PROJECT NUMBER	LOCATION	CONTRACTOR	ORIGINAL AMT	\$ AMOUNT PAID	WORK BEGAN	% PROJECT COMPLETE
JOB / PROJECT	CONCEPT	RESIDENT ENGINEER	AUTHORIZED AMT	TO DATE	EST COMPLETE	% TIME ELAPSED

WEBER

Z	S-0037(3)12	SR-37; 4000 SOUTH AND 3500 WEST, WEST HAVEN	GRANITE CONSTRUCTION COMPANY	\$1,002,000		10/27/2008	8%
	7080803C	INTERSECTION IMPROVEMENTS AND SIGNAL INSTALLATION		\$1,002,000	\$81,845	12/31/2008	96%
	SP-0026(4)0	RIVERDALE RD., I-15 TO WASHINGTON BLVD	GRANITE CONSTRUCTION COMPANY	\$26,273,979			87%
	7804103C	BITUMINOUS PAVEMENT, RECONSTRUCTION & WIDENING		\$26,273,979	\$24,662,787	5/15/2009	78%
X	SP-0026(4)0-A	SR-26;RIVERDALE ROAD, I-15 TO WASHINGTON BLVD	GRANITE CONSTRUCTION COMPANY	\$2,549,341			
	7091503C	ROADWAY RECONSTRUCTION, 1ST EARLY PHASE CONTRACT		\$2,692,867	\$2,620,551		
	SP-0026(4)0-B	SR-26;RIVERDALE ROAD, I-15 TO WASHINGTON BLVD.	GRANITE CONSTRUCTION COMPANY	\$10,778,168			96%
	7091603C	ROADWAY RECONSTRUCTION, 2ND EARLY PHASE CONTRACT		\$10,778,168	\$10,431,019	9/1/2008	115%
X	STP-0203(15)3	SR-284; DIXON DRIVE AT WEBER STATE UNIVERSITY	STAKER & PARSON COS DBA JACK B. PAF	\$1,962,745			96%
	5213503C	Intersection - Improvements		\$2,305,968	\$2,275,989	75C	128%
	STP-LC57(14)	5000 South Washington Blvd. to 500 West	GENEVA ROCK PRODUCTS, INC.	\$1,318,089		5/29/2008	86%
	5230803C	Bituminous Pavement, Roadway Reconstruction		\$1,318,089	\$1,284,863	5/15/2008	100%

NOTES

X - NO REPORT RECEIVED
Z - TEMPORARILY SUSPENDED
* - NON-STEWARDSHIP PROJECTS
- PROJECTS REPORTED MORE THAN ONCE IN THIS REPORT

TOTAL ORIGINAL AMOUNT	\$1,800,972,136	\$1,277,673,334	TOTAL PAID AMOUNT
TOTAL AUTHORIZED AMOUNT	\$1,982,475,312	\$704,801,978	BALANCE
		\$2,168,082	CONTRACTS COMPLETED THIS MONTH

FEBRUARY 2009

UTAH DEPARTMENT OF TRANSPORTATION STATUS OF ROAD CONSTRUCTION BY COUNTY



Contract Maintenance Projects

PROJECT NUMBER JOB / PROJECT	LOCATION CONCEPT	CONTRACTOR RESIDENT ENGINEER	ORIGINAL AMT AUTHORIZED AMT	\$ AMOUNT PAID TO DATE	WORK BEGAN EST COMPLETE	% PROJECT COMPLETE % TIME ELAPSED
---------------------------------	---------------------	---------------------------------	--------------------------------	---------------------------	----------------------------	--------------------------------------

BOX ELDER

S-0013(36)0	SR-13; BRIGHAM MAIN ST, 1100 S TO 700 S	GRANITE CONSTRUCTION COMPANY	\$554,127			0%
311620C	BONDED WEARING COURSE	NICK PETERSON	\$554,127		7/10/2009	10%

CACHE

Z	S-0091(32)28	US-91; 10TH N TO S SMITHFIELD, MP 27.91 TO 32.47	LEGRAND JOHNSON CONSTRUCTION CO.	\$1,814,805		0%
#	3116403C	OPEN GRADED SEAL	NICK PETERSON	\$1,814,805	8/21/2008	0%

DUCHESNE

Z	S-R399(33)	UINTAH BASIN, VARIOUS LOCATIONS	STAKER & PARSON COS DBA HALES SAND	\$1,676,087		55%
#	3314903C	CHIP SEAL	JACK LYMAN	\$1,676,087	\$925,786 35W	20%

GARFIELD

X	S-0143(9)28	SR-143; MP 27.7 TO 33	STAKER & PARSON COS DBA WESTERN R	\$1,168,888		0%
#	3439501D	LANE LEVEL & OVERLAY	MIKE SENG	\$1,168,888	28W	0%

IRON

X	S-0143(9)28	SR-143; MP 27.7 TO 33	STAKER & PARSON COS DBA WESTERN R	\$1,168,888		0%
#	3439501D	LANE LEVEL & OVERLAY	MIKE SENG	\$1,168,888	28W	0%

UINTAH

Z	S-R399(33)	UINTAH BASIN, VARIOUS LOCATIONS	STAKER & PARSON COS DBA HALES SAND	\$1,676,087		55%
#	3314903C	CHIP SEAL	JACK LYMAN	\$1,676,087	\$925,786 35W	20%

NOTES

X - NO REPORT RECEIVED
Z - TEMPORARILY SUSPENDED
* - NON-STEWARDSHIP PROJECTS
- PROJECTS REPORTED MORE THAN ONCE IN THIS REPORT

Progress Reports not required for Region Service Contracts (Flagging, Traffic Control, Traffic Stripping, Sweeping, etc.)

TOTAL ORIGINAL AMOUNT \$5,213,907 \$925,786 TOTAL PAID AMOUNT
TOTAL AUTHORIZED AMOUNT \$5,213,907 \$4,288,121 BALANCE

\$0 CONTRACTS COMPLETED THIS MONTH