Concrete Construction: Prefabrication General Instructions (Precast/Prestress)

Scope Statement

Review contract drawings and special provisions, obtain required tests to compile a portfolio, and inspect fabricator's equipment and plant.

Procedure

QC/QA

- 1. Review the contract drawings and special provisions for any standard specification revisions, unusual design details, and/or any other changes that may affect structure fabrication.
- 2. Schedule a prefabrication conference to clarify specification and inspection requirements if the fabricator is new, the structure is unusual, or any particular specification question needs to be addressed.
- 3. Sample the following materials used that applies to the project and forward them to the Central Materials Laboratory for testing.
 - o Prestress cable: One sample from each roll
 - o Reinforcing steel: Three samples, 24 inches long, from each heat or size
 - o Aggregates: Various samples of coarse and fine for gradation, as required
 - o Elastomeric bearing pad: One sample of each size
 - o Cement: Various samples, as required
- 4. Before fabrication, obtain the following that applies to project:
 - Approved shop drawings
 - Approved mix design
 - o Approved cold weather concreting procedures(if necessary)
 - o Test reports on prestress cable
 - o Test reports on reinforcing steel
 - o Test reports on cement
 - o Test reports on elastomeric bearing pads
 - Approved cutting procedure
 - o Test reports on coarse and fine aggregates
 - o Certification of calibration on stressing jacks
 - o Certification of calibration on batch plant scales
- 5. Prepare a P.G.I.R. for each girder in the structure, and note on the P.G.I.R. any unusual details to be monitored.
- 6. Compile a portfolio containing all required test results, certification, and P.G.I.R.s.
- 7. Inspect the Fabricator's shop equipment and physical plant. Carefully examine the condition of the forms and the bed, as well as the aggregate storage location and

- procedures. Ensure that no contamination or segregation of aggregates will occur during storage or handling.

 8. The Fabricator shall be fully certified by the Precast/Prestressed Concrete
- Institute.