

AUGUST 2006

UTAH DEPARTMENT OF TRANSPORTATION STATUS OF ROAD CONSTRUCTION



Federal and State Projects

PROJECT NUMBER	LOCATION	CONTRACTOR	ORIGINAL AMT	\$ AMOUNT PAID TO DATE	WORK BEGAN	% PROJECT COMPLETE
JOB / PROJECT	CONCEPT	PROJECT ENGINEER	AUTHORIZED AMT		EST COMPLETE	% TIME ELAPSED
BEAVER						
STP-0021(10)77	MILFORD SR-21 RAIL ROAD CROSSING	PNK CONSTRUCTORS LLC	\$4,154,972			43%
51155	GRADE SEPARATE SR-21 RR CROSSING	MIKE SENG	\$4,154,972	\$1,893,630	6/30/2007	20%
BRF-0160(5)1	BEAVER RIVER BRIDGE @ MP 1.31 ON SR-160	WADSWORTH BROS CONST. CO. INC.	\$848,682			44%
5135803C	Bridge Replacement	RANDALL TAYLOR	\$848,682	\$303,695	10/31/2006	46%
BOX ELDER						
SP-9999(717)	MODIFICATION OF FREEWAY SIGN EXIT NUMBERS	HIDDEN PEAK ELECTRIC CO., INC.	\$576,597			100%
# 7047301D	Mile Marker Reposting and Exit Signs		\$651,375	\$651,375	120C	52%
STP-0091(25)0	SR-91; M.P. 0.3 to M.P. 3.5	FLARE CONSTRUCTION, INC. & SUBSIDIARY	\$254,126			97%
5223403c	Replace Substandard Guardrail	DAVE HOLMGREN	\$299,126	\$267,579	1/15/2006	97%
Z STP-9999(826)	Various Locations in Cache & Box Elder County	WESTERN STRUCTURES & PRECAST	\$285,945			96%
# 5207303C	Spot Improvement - Guard Rail Upgrades	DAVE HOLMGREN	\$308,718	\$295,322	30C	163%
*IM-84-5(37)26	I-84; SR-83 to SR-102	MULTIPLE CONCRETE ENTERPRISES, INC	\$7,698,771			0%
5128001D	Concrete Pavement, Rehabilitation	KELLY BARRETT	\$7,698,771		8/31/2007	2%
X *STP-0013(15)0	SR-13; BRIGHAM CITY MAIN STREET	STAKER & PARSON COS DBA JACK B. PAF	\$6,720,601		4/10/2006	62%
5102303C	ROAD, ASPHALT PAVEMENT REHABILITATION	KELLY BARRETT	\$6,720,601	\$4,119,828	110W	84%
BRF-0102(3)17	SR-102; OVER CORINNE CANAL AT HAWS CORNER	FLARE CONSTRUCTION, INC. & SUBSIDIARY	\$558,585		11/21/2005	83%
51024	BRIDGE - REPLACEMENT W/BOX CULVERT D-466	KELLY BARRETT	\$652,594	\$648,923	100C	72%
X IM-84-5(39)16	I-84; Hansel Valley to Blue Creek	STAKER & PARSON COS DBA JACK B. PAF	\$991,576		5/16/2006	93%
5219703C	Open Graded Surface Course	KELLY BARRETT	\$991,576	\$944,961	20W	80%
Z NH-STP-0091(19)0	SR-91; FROM I-15 TO SR-90	GRANITE CONSTRUCTION CO OF UT	\$1,164,461			96%
51243	ROTOMILL AND STONE MATRIX ASPHALT OVERLAY	KELLY BARRETT	\$1,302,243	\$1,284,539	30C	50%
STP-0013(32)8	SR-13; FROM SR-83 TO MALAD RIVER	INTERMOUNTAIN SLURRY SEAL, INC.	\$101,532			100%
5219103C	Road - Chip Seal	KELLY BARRETT	\$113,138	\$110,855	30C	100%
IM-9999(824)	Various Locations on I-84 and I-15 in Region 1	PENHALL COMPANY	\$833,000			84%
# 5206903C	Road - Concrete Slab Replacement	STEVE NIEBERGALL	\$833,000	\$729,222	60W	32%
CACHE						
SP-9999(818)	2 Traffic Signals in Cache County US-91 & SR-165	CACHE VALLEY ELECTRIC COMPANY	\$151,907			55%
9020101D	Design and Construct Traffic Signals	DAVE HOLMGREN	\$151,907	\$137,703	30W	157%
Z STP-0101(4)3	SR-101; Intersection With 900 West Hyrum	STAKER & PARSON COS DBA JACK B. PAF	\$268,935			94%
5201303C	Safety - Separate Turning Movements from the thru lanes	DAVE HOLMGREN	\$284,797	\$269,798	40W	88%
Z STP-9999(826)	Various Locations in Cache & Box Elder County	WESTERN STRUCTURES & PRECAST	\$285,945			96%
# 5207303C	Spot Improvement - Guard Rail Upgrades	DAVE HOLMGREN	\$308,718	\$295,322	30C	163%
*BRF-0089(77)462	THREE BRIDGES, US-89 LOGAN CANYON	RALPH L WADSWORTH CONSTR CO INC	\$5,985,285			96%
50977	BRIDGE, REPLACEMENT #D-674 and #D-707 & #D-675	NICK PETERSON	\$6,270,653	\$6,229,569	10/10/2006	91%
X BHF-0218(1)6	SR-218, Near Newton Bridge # F-8	DRY CREEK STRUCTURES LLC	\$468,340			94%
5119803C	Rehabilitation, Deck Repair	NICK PETERSON	\$468,340	\$457,650	90C	106%

AUGUST 2006

UTAH DEPARTMENT OF TRANSPORTATION STATUS OF ROAD CONSTRUCTION



Federal and State Projects

PROJECT NUMBER	LOCATION	CONTRACTOR	ORIGINAL AMT	\$ AMOUNT PAID TO DATE	WORK BEGAN	% PROJECT COMPLETE
JOB / PROJECT	CONCEPT	PROJECT ENGINEER	AUTHORIZED AMT		EST COMPLETE	% TIME ELAPSED

CACHE

	NH-0091(26)17	SR-91 From SR-23 to SR-101	LEGRAND JOHNSON CONSTRUCTION CO.	\$1,774,069		
	5229401D	Asphalt - Open Graded Surface Course	NICK PETERSON	\$1,774,069	30W	
	SP-0089(50)409	LOGAN CANYON; SUMMIT TO GARDEN CITY	FREHNER CONSTRUCTION CO., INC.	\$16,762,637	4/11/2005	94%
#	78040	BITUMINOUS PAVEMENT, RECONSTRUCTION & WIDEN	NICK PETERSON	\$18,561,123	\$18,228,730	8/31/2006
						92%
X	SP-0091(9)32	SR-91; SMITHFIELD TO IDAHO LINE & SR-23; NEWTON TO IDAHO	STAKER & PARSON COS DBA JACK B. PAF	\$14,623,324		99%
	78024	ROAD - WIDEN TO FOUR LANES & RESURFACING	NICK PETERSON	\$22,671,945	\$22,189,627	8/15/2005
						100%
X	STP-0089(120)461	SR-89; Logan Canyon Guardrail	GONZALES CONSTRUCTION CO., INC. DB	\$584,031		6%
	5213101D	Safety - Install / Upgrade Guardrail	NICK PETERSON	\$584,031	\$32,524	9/15/2006
						15%
X	STP-0091(20)11	SR-91; Wellsville Canyon	DRY CREEK STRUCTURES LLC	\$288,700		0%
	5127101D	Spot Improvement Add Median Barrier	NICK PETERSON	\$288,700	7/15/2006	35%
Z	STP-0091(24)32	SR-91; Smithfield / Richmond in Cache County	HIDDEN PEAK ELECTRIC CO., INC.	\$374,444		52%
	5203703C	Transportation Enhancement - Landscaping	NICK PETERSON	\$374,444	\$232,620	60W
						72%

CARBON

X	STP-9999(808)	RURAL RUN-OFF-ROAD MITIGATION PROGRAM	HIDDEN PEAK ELECTRIC CO., INC.	\$146,254		5/4/2006	95%
#	5201603C	LOW-COST ROR MITIGATION FOR LOCALS		\$146,254	\$139,550	60C	142%
Z	NH-BRF-0006(60)256	US-6 AT SUNNYSIDE JCT.	BUILD, INC.	\$1,958,699		1/18/2005	99%
	5125003C	WIDEN BRIDGE, RECONSTRUCT INTERCHANGE	FRED JENKINS	\$1,958,699	\$1,939,391	80W	163%
	SP-0006(27)231	HELPER INTERCHANGE	W. W. CLYDE & CO	\$16,699,313		7/5/2006	8%
	78017	New Interchange	FRED JENKINS	\$16,699,313	\$1,403,267	10/31/2007	11%
Z	SP-0006(29)229	SR-6; PRICE TO WELLINGTON	NIELSON CONSTRUCTION	\$6,384,132			99%
	78025	RECONSTRUCTION	FRED JENKINS	\$6,764,132	\$6,595,896	11/1/2004	98%
	SP-0006(59)227	US-6; RP 226.5 TO RP 228, SAFETY	NIELSON CONSTRUCTION	\$2,984,067			99%
	78092	CONSTRUCT DOWNHILL EASTBOUND PASSING LANES	FRED JENKINS	\$3,869,749	\$3,869,749	140W	106%
X	STP-1332(2)	Carbonville Road, Carbon County	NIELSON CONSTRUCTION	\$1,943,136		6/12/2006	30%
	5107403C	Bituminous Pavement, Reconstruction	FRED JENKINS	\$1,943,136	\$340,669	80W	70%
Z	STP-9999(338)	CLIMBING LANES ON US-6, RP 258 TO 261	NIELSON CONSTRUCTION	\$1,856,132		8/30/2004	99%
	50974	CLIMBING LANES	FRED JENKINS	\$2,257,128	\$2,255,405	120W	101%
	STP-NH-0006(83)262	US-6; MP 262 TO 263 AND MP 292 TO 300	LEGRAND JOHNSON CONSTRUCTION CO.	\$493,231		7/5/2006	95%
	5224201D	Road - Chip Seal	FRED JENKINS	\$493,231	\$484,123	15W	93%

DAGGETT

X	BHF-0191(43)241	US-191; CART CREEK ARCH, FLAMING GORGE	CERTIFIED COATINGS OF CALIFORNIA, IN	\$2,839,588			75%
	5105703C	BRIDGE, REHABILITATION #C-372	JACK LYMAN	\$2,839,588	\$2,163,247	130C	85%
X	NHS-9999(848)	REGION THREE CHIP SEAL VARIOUS ROUTES	INTERMOUNTAIN SLURRY SEAL, INC.	\$1,065,000			6%
#	5211603C	Bituminous Chip Seal	JACK LYMAN	\$1,065,000	\$898,460	30W	127%

DAVIS

	SP-9999(717)	MODIFICATION OF FREEWAY SIGN EXIT NUMBERS	HIDDEN PEAK ELECTRIC CO., INC.	\$576,597			100%
#	7047301D	Mile Marker Reposting and Exit Signs		\$651,375	\$651,375	120C	52%

AUGUST 2006

UTAH DEPARTMENT OF TRANSPORTATION STATUS OF ROAD CONSTRUCTION



Federal and State Projects

	PROJECT NUMBER	LOCATION	CONTRACTOR	ORIGINAL AMT	\$ AMOUNT PAID TO DATE	WORK BEGAN	% PROJECT COMPLETE
	JOB / PROJECT	CONCEPT	PROJECT ENGINEER	AUTHORIZED AMT		EST COMPLETE	% TIME ELAPSED
	DAVIS						
X	SP-0067(1)0	LEGACY PARKWAY	FLUOR AMES KRAEMER, LLC	\$312,523,488			0%
#	70004	NEW ROAD CONSTRUCTION	BYRON PARKER	\$312,523,488	\$94,725,809	11/1/2004	0%
X	SP-0067(7)0	Legacy Parkway	STAKER & PARSON COS DBA STAKER PA\	\$7,249,133			69%
	7812203C	Grading and Drainage	DARREN ROSENSTEIN	\$11,903,445	\$8,269,368	122C	126%
X	STP-LC11(20)	Historical Emigrant Trail	GENEVA ROCK PRODUCTS, INC.	\$705,803		4/3/2006	99%
	5121203C	ENHANCEMENT - BIKE/ PEDESTRIAN CROSSING	DAVE HOLMGREN	\$720,803	\$717,669	7/1/2006	100%
	STP-0106(4)9	600 NO. & MAIN OVER FARMINGTON CREEK, FARMINGTON	WADSWORTH BROS CONST. CO. INC.	\$681,746		11/17/2003	98%
	50948	WIDENING BRIDGE, PED CROSSING	NICK PETERSON	\$832,774	\$795,864	5/15/2004	100%
	STP-0108(7)3	SYRACUSE ROAD; MAIN STREET TO 1000 W, CLEARFIELD	C E BUTTERS CONSTRUCTION COMPANY	\$2,932,177		5/8/2003	99%
	50474	MAJOR WIDENING	NICK PETERSON	\$3,574,109	\$3,571,357	10/31/2003	100%
	*STP-0126(7)5	SR-126; SR-107 to SR-108	GRANITE CONSTRUCTION COMPANY	\$5,771,220		4/19/2006	90%
#	5102703C	Bituminous Pavement, Rehabilitation	STEVE NIEBERGALL	\$6,263,765	\$6,139,905	100W	91%
	CM-9999(814)	ATMS Expansion in Weber/Davis Counties	RC HUNT ELECTRIC, INC.	\$381,514		7/17/2006	39%
#	5206003C	Deployment of VMS, Traffic Signal Detection, other	STEVE NIEBERGALL	\$381,514	\$135,728	60W	55%
	HPP-0089(45)341	US-89 & 200 NORTH, KAYSVILLE INTERCHANGE	SKYVIEW EXCAVATION AND GRADING, IN\	\$1,265,081		11/29/2005	66%
	50412	INTERCHANGE RECONSTRUCTION	STEVE NIEBERGALL	\$1,265,081	\$1,043,123	270C	103%
	IM-15-7(220)327	I-15; LAGOON TO LAYTON	GREENE'S INC	\$2,667,939			0%
	5127301D	Road - Concrete Pavement Rehabilitation	STEVE NIEBERGALL	\$2,667,939		140W	0%
Z	IM-15-7(222)313	I-15 from I-215 to 2600 South	STAKER & PARSON COS DBA STAKER PA\	\$868,142			0%
	51315	Open Grade Surface Course	STEVE NIEBERGALL	\$868,142		20C	0%
	IM-215-9(120)27	I-215; Davis County Line to I-15	MULTIPLE CONCRETE ENTERPRISES, INC	\$675,555		5/22/2006	99%
	5207503C	Road - Grind and Seal Concrete, Restore Friction	STEVE NIEBERGALL	\$675,555	\$456,694	20W	60%
	IM-9999(824)	Various Locations on I-84 and I-15 in Region 1	PENHALL COMPANY	\$833,000			84%
#	5206903C	Road - Concrete Slab Replacement	STEVE NIEBERGALL	\$833,000	\$729,222	60W	32%
	ISTP-9999(834)	I-15; NORTH KAYSVILLE TO 4400 SOUTH, RIVERDALE	STAKER & PARSON COS DBA JACK B. PAF	\$1,812,121		4/23/2006	83%
#	52089	Safety, Add Median Barrier to I-15	STEVE NIEBERGALL	\$1,812,121	\$1,656,090	35C	158%
Z	NH-0089(115)398	US-89; Cherry Hills to 200 North	GRANITE CONSTRUCTION COMPANY	\$582,651			4%
	5209801D	ROTOMILL & OPEN GRADED SURFACE COURSE	STEVE NIEBERGALL	\$582,651		12C	0%
	SP-R199(4)	I-15; Kaysville to Clearfield	GRANITE CONSTRUCTION COMPANY	\$845,700		7/26/2006	99%
	7059403C	Bridge-Deck Preservation #D-747 F-195	STEVE NIEBERGALL	\$915,752	\$891,527	28C	86%
X	BHF-0068(19)64	SR-68; Redwood Road Over I-215 North #C-512	GRANITE CONSTRUCTION COMPANY	\$1,026,454			97%
	51200	Rehabilitation, Deck Replace, Paint	STEVE POULSEN	\$1,026,454	\$960,742	110C	58%
	DUCHESNE						
X	BHO-LC13(4)	DUCHESNE RIVER BRIDGE REHAB, BRIDGELAND	BUILD, INC.	\$1,331,705		6/19/2006	8%
	50746	BRIDGE, REHABILITATION #013058C		\$1,331,705		130C	49%
X	NHS-9999(848)	REGION THREE CHIP SEAL VARIOUS ROUTES	INTERMOUNTAIN SLURRY SEAL, INC.	\$1,065,000			6%
#	5211603C	Bituminous Chip Seal	JACK LYMAN	\$1,065,000	\$898,460	30W	127%

AUGUST 2006

UTAH DEPARTMENT OF TRANSPORTATION STATUS OF ROAD CONSTRUCTION



Federal and State Projects

PROJECT NUMBER	LOCATION	CONTRACTOR	ORIGINAL AMT	\$ AMOUNT PAID TO DATE	WORK BEGAN	% PROJECT COMPLETE
JOB / PROJECT	CONCEPT	PROJECT ENGINEER	AUTHORIZED AMT		EST COMPLETE	% TIME ELAPSED
DUCHESNE						
SP-0121(7)0	SR-121 Roosevelt City at 200 North	BURDICK PAVING	\$344,039			90%
70416	Intersection Safety Improvements	JACK LYMAN	\$344,039	\$314,116	30W	127%
STP-1544(1)5	ARCADIA ROAD	BUILD, INC.	\$2,676,512			36%
50162	RECONSTRUCTION	SCOTT ANDRUS	\$2,676,512	\$994,251	400W	53%
EMERY						
STP-1612(2)0	Southmoore Cutoff Phase Two	NIELSON CONSTRUCTION	\$2,296,525			95%
5141103C	GRADING, DRAINAGE AND SURFACING		\$2,296,525	\$1,823,819	140W	82%
BHF-0006(24)288	BRIDGE; SR-6 OVER UPRR	GERBER CONSTRUCTION, INC.	\$673,681		7/10/2006	37%
5086401D	BRIDGE - REHABILITATION F-256	FRED JENKINS	\$673,681	\$473,482	45W	38%
BHF-9999(322)	BRIDGE REHAB: REGION 4, 2 LOCATIONS ON SR-24	WADSWORTH BROS CONST. CO. INC.	\$856,171		10/3/2005	99%
50869	BRIDGE SCOUR MITIGATION, 2 LOCATIONS ON SR-24	FRED JENKINS	\$856,171	\$834,804	60W	73%
IM-70-3(43)107	I-70 MP107.50 TO MP138.25, ROTOMILL / CHIP SEAL	INTERMOUNTAIN SLURRY SEAL, INC.	\$2,074,074		6/20/2005	99%
5111303C	Rotomill/Chip Seal, Bridge Pres, Deck Repair & Overlays	FRED JENKINS	\$2,074,074	\$2,063,521	60W	121%
IM-70-3(45)141	I-70; MP 141-147	NIELSON CONSTRUCTION	\$1,344,005		7/25/2006	86%
5224003C	Plant Mix Seal and Lane Level	FRED JENKINS	\$1,344,005	\$1,217,461	40W	50%
STP-0010(34)34	SR-10; RP 34.2 to RP 37.6 South of Castle Dale	NIELSON CONSTRUCTION	\$1,963,109		8/14/2006	15%
5224901D	Road - Asphalt Pavement Rehabilitation	FRED JENKINS	\$1,963,109	\$295,995	7/1/2006	21%
GARFIELD						
SP-0095(8)45	Bridge Preservation SR-95	GRANITE CONSTRUCTION CO OF UT	\$651,421			100%
7038103C	Bridge Preservation Polymer Overlays on C-489,C-490,C-491	RUSS TANGREN	\$1,032,241	\$1,016,523	60W	71%
GRAND						
IM-70-4(44)174	I-70; FLOY WASH TO CRESCENT JUNCTION	FREHNER CONSTRUCTION CO., INC.	\$5,324,285		4/17/2006	99%
5137703C	BITUMINOUS PAVEMENT, REHABILITATION	FRED JENKINS	\$5,374,285	\$5,338,340	140W	54%
SP-0191(49)147	US-191; Moab to I-70 @ Crescent Jct (Passing Lane)	LEGRAND JOHNSON CONSTRUCTION CO.	\$1,091,760		4/17/2006	95%
7811503C	Passing Lane from MP 147 to 151	FRED JENKINS	\$1,091,760	\$1,089,528	150W	52%
BHF-0128(7)7	SR-128; Structure E-1007 8.8 Mi N. of Moab	GERBER CONSTRUCTION, INC.	\$494,527			0%
5106901D	Bridge Rehabilitation	RUSS TANGREN	\$494,527		50W	0%
BHF-0191(13)129	SR-191 OVER COLORADO RIVER NEAR MOAB	GERBER CONSTRUCTION, INC.	\$561,250		10/6/2003	98%
50714	MINOR BRIDGE REHAB	RUSS TANGREN	\$638,607	\$630,297	12/15/2003	82%
BRF-0128(5)12	BRIDGE; SR-128, 14.4 MILES NORTH OF MOAB	G.A. WESTERN CONSTRUCTION CO.	\$606,129		6/6/2005	99%
50865	BRIDGE REPLACEMENT C-179	RUSS TANGREN	\$606,129	\$482,648	90W	96%
NH-0191(25)124	US-191; MOAB MAIN STREET	W. W. CLYDE & CO	\$6,822,762			87%
50903	ROAD - ASPHALT PAVEMENT RECONSTRUCTION	RUSS TANGREN	\$6,873,775	\$6,873,775	2/1/2007	82%
SP-0191(30)125	MOAB TO I-70 AT CRESENT JCT.	W. W. CLYDE & CO	\$9,754,223		7/14/2003	99%
78037	MAJOR WIDENING	RUSS TANGREN	\$13,412,804	\$11,634,479	4/1/2004	98%
STP-0128(9)3	NEGRO BILL CANYON	LEGRAND JOHNSON CONSTRUCTION CO.	\$456,988			98%
52093	Fix Vertical Curve, and Parking	RUSS TANGREN	\$456,988	\$455,153	40W	93%

AUGUST 2006

UTAH DEPARTMENT OF TRANSPORTATION STATUS OF ROAD CONSTRUCTION



Federal and State Projects

PROJECT NUMBER	LOCATION	CONTRACTOR	ORIGINAL AMT	\$ AMOUNT PAID TO DATE	WORK BEGAN	% PROJECT COMPLETE
JOB / PROJECT	CONCEPT	PROJECT ENGINEER	AUTHORIZED AMT		EST COMPLETE	% TIME ELAPSED
IRON						
Z BHF-0056(1)9	STRUCTURE C-307 OVER RAILROAD NEAR MODENA	ADAMS & SMITH, INC.	\$774,448		2/24/2006	93%
5107103C	Bridge Rehabilitation # C-307	JIM MCCONNELL	\$833,218	\$786,561	55W	129%
Z IM-NH-15-2(51)70	I-15; MP 70-82	STAKER & PARSON COS DBA WESTERN F	\$3,817,030			0%
5223501D	Asphalt Joint Repair & Seal Coat	JIM MCCONNELL	\$3,817,030		7/15/2006	0%
X SP-0014(23)7	SR-14; MP 7 to MP 12	SCHMIDT CONSTRUCTION INC	\$200,000			
81B57E03	Mudslide Damage Repair	JIM MCCONNELL	\$200,000			
X SP-9999(680)	TWO INTERSECTIONS IN REGION FOUR	HAMILTON BROTHERS ELECTRIC, INC.	\$317,849		9/19/2005	97%
# 90155	TRAFFIC SIGNAL AND ROADWAY IMPROVEMENTS	JIM MCCONNELL	\$337,561	\$332,734	100W	97%
Z STP-1770(2)1	AIRPORT RD. FROM 600 NO. TO KITTY HAWK, CEDAR	GERBER CONSTRUCTION, INC.	\$1,912,148			10%
50895	ROAD - ASPHALT PAVEMENT RECONSTRUCTION	JIM MCCONNELL	\$1,912,148		100W	3%
JUAB						
SP-9999(717)	MODIFICATION OF FREEWAY SIGN EXIT NUMBERS	HIDDEN PEAK ELECTRIC CO., INC.	\$576,597			100%
# 7047301D	Mile Marker Reposting and Exit Signs		\$651,375	\$651,375	120C	52%
STP-1826(2)0	OLD HWY 91; MONA TO N. JUAB Phase 2	SKYVIEW EXCAVATION AND GRADING, IN	\$1,781,835		7/8/2005	99%
5132703C	RECONSTRUCTION		\$1,915,813	\$1,909,206	80W	100%
*IM-15-5(32)223	I-15; SOUTH NEPHI TO NORTH NEPHI	WADSWORTH BROS CONST. CO. INC.	\$12,995,649			70%
5105803C	ROAD - CONCRETE PAVEMENT REHABILITATION	GREG SEARLE	\$12,995,649	\$9,296,278	250C	48%
X NHS-9999(848)	REGION THREE CHIP SEAL VARIOUS ROUTES	INTERMOUNTAIN SLURRY SEAL, INC.	\$1,065,000			6%
# 5211603C	Bituminous Chip Seal	JACK LYMAN	\$1,065,000	\$898,460	30W	127%
KANE						
Z NH-STP-0089(123)10	SR-89; MP 10-21	INTERMOUNTAIN SLURRY SEAL, INC.	\$701,500		4/18/2006	93%
5219401D	Road - Chip Seal	MIKE SENG	\$701,500	\$683,181	30W	67%
MILLARD						
ISTP-15-2(50)42	I-15; RP 163.37 TO RP 170.27	HIDDEN PEAK ELECTRIC CO., INC.	\$233,400		8/9/2006	33%
5137803C	Spot Improvement Install Deer Fence	JIM MCCONNELL	\$233,400	\$77,315	30W	57%
IM-15-4(43)188	I-15; Scipio to Juab County Line	STAKER & PARSON COS DBA STAKER PA	\$9,287,062			12%
5138203C	Road - Concrete Pavement Rehabilitation	RANDALL TAYLOR	\$9,287,062	\$1,718,894	11/15/2006	61%
MORGAN						
BRO-LC29(6)	Weber River 200 East in Morgan	WADSWORTH BROS CONST. CO. INC.	\$1,050,721			
5108301D	Bridge Replacement	DAVE HOLMGREN	\$1,050,721		8/1/2006	
IM-84-6(79)55	MTN GREEN INTERCHANGE TO MORGAN	GRANITE CONSTRUCTION CO OF UT	\$18,074,049		5/17/2004	99%
50592	BITUMINOUS PAVEMENT, REHABILITATION & DRAINAGE, BRIDGE	STEVE NIEBERGALL	\$20,559,997	\$20,459,798	11/15/2005	86%
RICH						
SP-0089(50)409	LOGAN CANYON; SUMMIT TO GARDEN CITY	FREHNER CONSTRUCTION CO., INC.	\$16,762,637		4/11/2005	94%
# 78040	BITUMINOUS PAVEMENT, RECONSTRUCTION & WIDEN	NICK PETERSON	\$18,561,123	\$18,228,730	8/31/2006	92%
Z STP-LC33(4)	BEAR LAKE MARINA PATH	LEGRAND JOHNSON CONSTRUCTION CO.	\$125,728			83%
50872	CONSTRUCT BIKE/PEDESTRIAN PATH	NICK PETERSON	\$125,728	\$106,806	60W	35%

AUGUST 2006

UTAH DEPARTMENT OF TRANSPORTATION STATUS OF ROAD CONSTRUCTION



Federal and State Projects

PROJECT NUMBER	LOCATION	CONTRACTOR	ORIGINAL AMT	\$ AMOUNT PAID TO DATE	WORK BEGAN	% PROJECT COMPLETE
JOB / PROJECT	CONCEPT	PROJECT ENGINEER	AUTHORIZED AMT		EST COMPLETE	% TIME ELAPSED
SALT LAKE						
X *HPP-STP-2148(1)0	COTTONWOOD STREET; 5600 SOUTH TO VINE STREET	EDWARD KRAEMER & SONS INC	\$13,870,889		9/21/2004	93%
50344	Asphalt pavement reconstruction		\$13,870,889	\$12,602,598	450C	138%
Z CM-0209(12)11	9400 SOUTH AT 1300 EAST	STAKER & PARSON COS DBA STAKER PA1	\$1,984,719		9/18/2004	95%
50486	INTERSECTION IMPROVEMENTS		\$2,098,740	\$1,990,288	6/30/2005	100%
# SP-9999(717)	MODIFICATION OF FREEWAY SIGN EXIT NUMBERS	HIDDEN PEAK ELECTRIC CO., INC.	\$576,597			100%
7047301D	Mile Marker Reposting and Exit Signs		\$651,375	\$651,375	120C	52%
Z STP-LC35(127)	JORDAN RIVER PARKWAY AT WINCHESTER ST.	BUILD, INC.	\$387,390			99%
50650	NEW CONSTRUCTION		\$411,267	\$397,221	5/1/2004	96%
X Z-2	SPECIAL TEST PROJECT Z2	ZZZZZEBBS TEST COMPANY 3	\$83,596			
50646	RECONSTRUCTION		\$83,596			
IM-9999(353)	I-80 & I-215, Various Locations	STAKER & PARSON COS DBA STAKER PA1	\$692,457			100%
5110201D	Open Graded Surface Course	BRANDON SQUIRE	\$1,091,982	\$1,028,759	40C	80%
X SP-0067(1)0	LEGACY PARKWAY	FLUOR AMES KRAEMER, LLC	\$312,523,488			0%
# 70004	NEW ROAD CONSTRUCTION	BYRON PARKER	\$312,523,488	\$94,725,809	11/1/2004	0%
SP-0201(5)13	2100 SOUTH; BANGERTER HWY TO JORDAN RIVER	RALPH L WADSWORTH CONSTR CO INC	\$45,859,000		5/16/2004	97%
78103	SR 201 DESIGN-BUILD	DANIEL YOUNG	\$51,715,021	\$51,715,021	821C	100%
X BRO-LC35(129)	700 SOUTH & JORDAN RIVER, SALT LAKE	DRY CREEK STRUCTURES LLC	\$1,597,685			
50759	BRIDGE, REPLACEMENT #035096F1	DARREN ROSENSTEIN	\$1,597,685		120W	
IBRC-IBRF-IBHF-215-9(110)2	I-215 EAST OVER 3760 SOUTH & 3900 SOUTH	WADSWORTH BROS CONST. CO. INC.	\$5,508,683			100%
50851	BRIDGE REPLACEMENT	DARREN ROSENSTEIN	\$5,994,973	\$5,955,060	140C	100%
X IM-80-4(96)129	Stillman Bridge to East of Lambs	STAKER & PARSON COS DBA STAKER PA1	\$2,890,419			84%
51355	Pavement Preservation - Open Graded Surface Course	DARREN ROSENSTEIN	\$3,161,634	\$3,131,383	50W	118%
X ISTEP-80-4(103)123	I-80 at 2300 East	GERBER CONSTRUCTION, INC.	\$1,162,572			
5208101D	Safety Spot Improvement Widen with in Right of Way	DARREN ROSENSTEIN	\$1,162,572		45C	
X ISTEP-R299(22)	VARIOUS LOCATIONS	DRY CREEK STRUCTURES LLC	\$546,967		8/21/2006	0%
5234401D	Safety - Install Median barrier	DARREN ROSENSTEIN	\$546,967		7/31/2006	63%
X SP-15-7(167)288	I-15; UTAH CO. LINE TO 10600 SOUTH	GENEVA ROCK PRODUCTS, INC.	\$25,502,550			97%
79002	WIDENING, DRAINAGE, STRUCTURES, RETAINING WALLS, ATMS	DARREN ROSENSTEIN	\$27,956,269	\$27,953,673	7/1/2005	119%
SP-9999(676)	ONE TRAFFIC SIGNAL IN REGION 2	SORENSEN, CRAIG F. CONSTRUCTION, IN	\$180,823			100%
90152	New Traffic Signal Installation	DARREN ROSENSTEIN	\$200,602	\$196,560	45C	100%
X STP-0171(15)0	SR-171, 3500 SOUTH; 8400 WEST TO 5600 WEST	GRANITE CONSTRUCTION COMPANY	\$2,129,463		7/17/2006	15%
5231001D	ROAD - ROTOMILL & OVERLAY	DARREN ROSENSTEIN	\$2,129,463	\$325,541	45W	71%
STP-2094(1)9	3200 WEST; 4100 SOUTH TO 4700 SOUTH	STAKER & PARSON COS DBA STAKER PA1	\$2,689,495		4/3/2006	57%
50583	BITUMINOUS PAVEMENT, RECONSTRUCTION	DARREN ROSENSTEIN	\$2,689,495	\$1,666,374	150W	60%
X STP-9999(801)	Big and Little Cottonwood Canyons	GENEVA ROCK PRODUCTS, INC.	\$294,435			85%
5203603C	Safety - Clear Zone, Slope Protection, Shoulder Improvements	DARREN ROSENSTEIN	\$294,435	\$256,789	6/1/2006	244%
X STP-BRO-0201(5)17	2100 SOUTH; 900 WEST TO REDWOOD ROAD	RALPH L WADSWORTH CONSTR CO INC	\$5,963,563		4/12/2004	96%
50482	EARTHWORK, PAVEMENT RECONSTRUCTION, BRIDGE REPLACEMENT	ED ROCK	\$6,131,854	\$6,131,609	370C	99%

AUGUST 2006

UTAH DEPARTMENT OF TRANSPORTATION

STATUS OF ROAD CONSTRUCTION



Federal and State Projects

PROJECT NUMBER	LOCATION	CONTRACTOR	ORIGINAL AMT	\$ AMOUNT PAID TO DATE	WORK BEGAN	% PROJECT COMPLETE
JOB / PROJECT	CONCEPT	PROJECT ENGINEER	AUTHORIZED AMT		EST COMPLETE	% TIME ELAPSED
SALT LAKE						
STP-HPP-0048(14)9	7800 SOUTH; BANGERTE TO 1300 WEST	GRANITE CONSTRUCTION CO OF UT	\$6,636,656		11/14/2003	99%
50342	MINOR WIDENING	ED ROCK	\$9,714,921	\$9,332,893	9/1/2004	100%
*NH-STP-0201(8)0	SR-201; I-80 TO SR-202	STAKER & PARSON COS DBA STAKER PA	\$5,776,539		4/26/2006	55%
5104001D	ROAD, ASPHALT PAVEMENT REHABILITATION	JOSH VANJURA	\$5,776,539	\$3,219,523	60W	134%
*STP-0071(9)7	700 EAST; CARNATION TO 9400 SOUTH	GENEVA ROCK PRODUCTS, INC.	\$10,446,718		12/9/2005	55%
5049303C	BRIDGE BITUMINOUS PAVEMENT, WIDENING	JOSH VANJURA	\$10,446,718	\$5,598,704	411C	63%
STP-0068(15)55	REDWOOD ROAD, 2320 SOUTH TO 3500 SOUTH	GRANITE CONSTRUCTION CO OF UT	\$6,647,500		4/2/2006	45%
50849	ROAD - Roadway Reconstruction	JOSH VANJURA	\$6,647,500	\$4,273,542	257W	40%
Z STP-0111(9)6	SR-111, 8400 WEST; 5400 SOUTH TO 3500 SOUTH	STAKER & PARSON COS DBA STAKER PA	\$2,078,823		5/22/2006	90%
5203203C	ROAD - ROTOMILL & OVERLAY	JOSH VANJURA	\$2,078,823	\$1,919,156	7/1/2006	108%
X STP-2082(6)11	HIGHLAND DRIVE 4500 SOUTH TO 3300 SOUTH IN SL CO.	GENEVA ROCK PRODUCTS, INC.	\$3,699,987		11/19/2002	100%
50154	DRAINAGE, SURFACING AND SIGNALS	LONNIE MARCHANT	\$4,216,335	\$4,209,269	7/15/2003	99%
*NH-BHF-215-9(112)14	I-215; REDWOOD ROAD TO 4700 SOUTH, WEST SIDE	JV WADSWORTH BROTHERS & MCNEIL BI	\$21,509,404			100%
50853	GRAD. WIDEN., SURFACING, DRAIN., STR., STRIP., NOISE WALLS	MICHELLE PAGE	\$25,299,447	\$24,001,393	290C	94%
BHF-STP-0068(17)45	SR-68; BRIDGE REHAB 100 S, 200 S, & 300 S	WADSWORTH BROS CONST. CO. INC.	\$4,060,939			86%
5104303C	BRIDGE - REHABILITATION VARIOUS LOCATIONS	MICHELLE PAGE	\$4,869,417	\$4,349,509	120C	84%
SP-0068(24)43	REDWOOD ROAD; 12600 SOUTH TO 10600 SOUTH	GENEVA ROCK PRODUCTS, INC.	\$22,319,812			4%
78086	CONCRETE PAVEMENT, RECONSTRUCTION	MICHELLE PAGE	\$22,319,812	\$987,086	11/1/2007	7%
X SP-9999(682)	FOUR SIGNALS IN REGION 2	SORENSEN, CRAIG F. CONSTRUCTION, IN	\$389,309			98%
90156	New Traffic Signal Installation	MICHELLE PAGE	\$1,107,716	\$732,012	80W	83%
SP-R299(5)	I-15; Wasatch Corridor	GRANITE CONSTRUCTION COMPANY	\$2,394,388			75%
7060003C	Bridge - Deck Preservation, Polymer overlays joint seals	MICHELLE PAGE	\$2,615,000	\$2,608,205	75C	108%
Z IM-215-9(117)20	I-215; 2100 South to North Temple	AMERICAN CIVIL CONSTRUCTORS, INC. A	\$1,562,224			100%
5116603C	Concrete Grind	STEVE PARK	\$5,672,646	\$3,735,980	100C	93%
X STP-LC35(126)	EMIGRATION CANYON BIKE LANES	MILLER PAVING, INC.	\$783,752			98%
50649	CONSTRUCT BIKE LANES	STEVE PARK	\$783,752	\$781,063	70C	100%
STP-LC35(142)	Emigration Canyon, Salt Lake CITY Bike Lanes	WESTERN QUALITY CONCRETE, INC.	\$949,475		10/10/2005	52%
51219	Construction of Bike / Pedestrian Facility	STEVE PARK	\$949,475	\$419,919	140W	124%
CM-2172(5)10	3900 S 500 W Intersection&Ped Access to Light Rail	WADSWORTH BROS CONST. CO. INC.	\$1,731,183		8/14/2006	17%
5113301D	Intersection Improvements	STEVE POULSEN	\$1,731,183	\$297,879	140W	6%
X IM-15-7(231)287	I-15; BLUFFDALE TO 12300 SOUTH	AMERICAN CIVIL CONSTRUCTORS, INC. A	\$1,717,468			95%
5210903C	Concrete Grind and Slab Replacement	STEVE POULSEN	\$1,904,385	\$1,904,385	8/7/2006	84%
X NH-9999(389)	Various Locations on I-215 & I-80	INTERMOUNTAIN SLURRY SEAL, INC.	\$412,616			96%
5137203C	East Side Asphalt Shoulders	STEVE POULSEN	\$528,567	\$528,567	30W	140%
SP-15-7(243)269	I-15: FROM SALT LAKE COUNTY THRU UTAH COUNTY	HIDDEN PEAK ELECTRIC CO., INC.	\$1,135,525			76%
70658	I-15; Striping & Signing HOV lane to HOV/TOLL lane	STEVE POULSEN	\$1,135,525	\$980,924	8/15/2006	100%
X SP-15-7(247)294	Bridge Collision Repair; 12300 So & I-15	RESTRUCTION CORPORATION	\$86,330			
6379001D	Bridge Collision Repair; 3F694	STEVE POULSEN	\$86,330		15W	

AUGUST 2006

UTAH DEPARTMENT OF TRANSPORTATION STATUS OF ROAD CONSTRUCTION



Federal and State Projects

PROJECT NUMBER	LOCATION	CONTRACTOR	ORIGINAL AMT	\$ AMOUNT PAID TO DATE	WORK BEGAN	% PROJECT COMPLETE
JOB / PROJECT	CONCEPT	PROJECT ENGINEER	AUTHORIZED AMT		EST COMPLETE	% TIME ELAPSED
SALT LAKE						
X SP-9999(737)	SR-151; (10400) south and 1055 West and SR-151 and 3200 West	CACHE VALLEY ELECTRIC COMPANY	\$599,560			85%
9019401D	Design and Construct Two New Signals in South Jordan	STEVE POULSEN	\$599,560	\$509,626	120C	68%
X STP-0068(20)50	REDWOOD ROAD; 6400 SOUTH TO 3500 SOUTH	STAKER & PARSON COS DBA STAKER PA	\$2,714,444			99%
5122803C	BIT PAVEMENT; ROTOMILL & OVERLAY	STEVE POULSEN	\$3,262,360	\$3,255,781	196C	112%
STP-2060(1)0	11400 South at State Street	GRANITE CONSTRUCTION COMPANY	\$3,333,333			95%
51031	Intersection Modifications	STEVE POULSEN	\$3,976,674	\$3,820,263	225C	98%
X STP-2190(2)0	WASATCH BLVD. TRAIL; PARLEYS CROSSING TO 6200 SO.	HIDDEN PEAK ELECTRIC CO., INC.	\$332,412			11%
50876	ENHANCEMENT - BIKE/PEDESTRAIN PATH	STEVE POULSEN	\$332,412		60C	13%
STP-LC35(124)	JORDAN RIVER PARKWAY AT 3900 SOUTH	WADSWORTH BROS CONST. CO. INC.	\$573,703			13%
50600	CONSTRUCT BIKE/PED BRIDGE	STEVE POULSEN	\$573,703	\$282,945	165W	25%
X STP-LC35(125)	BELL CANYON / BONNEVILLE TRAILHEAD	WESTERN STRUCTURES & PRECAST	\$305,031			49%
50648	CONSTRUCT TRAIL	STEVE POULSEN	\$305,031	\$151,526	80W	96%
SAN JUAN						
X NH-0491(1)0	US-491; MONTICELLO TO COLORADO STATE LINE	W. W. CLYDE & CO	\$9,473,920			67%
5099803C	ROAD - ASPHALT PAVEMENT RECONSTRUCTION	RUSS TANGREN	\$9,473,920	\$5,304,404	180W	66%
NH-0191(11)0	MONUMENT VALLEY WELCOME CENTER	CAL WADSWORTH CONSTRUCTION	\$3,198,440		3/3/2005	87%
50359	NEW WELCOME CENTER	RUSS TANGREN	\$3,198,440	\$2,870,550	270W	116%
X NH-STP-R499(11)	US-191; VARIOUS LOCATIONS	LEGRAND JOHNSON CONSTRUCTION CO.	\$841,984		8/28/2006	16%
5224101D	Road - Chip Seal	RUSS TANGREN	\$841,984		30W	30%
SP-0095(8)45	Bridge Preservation SR-95	GRANITE CONSTRUCTION CO OF UT	\$651,421			100%
# 7038103C	Bridge Preservation Polymer Overlays on C-489,C-490,C-491	RUSS TANGREN	\$1,032,241	\$1,016,523	60W	71%
Z SP-0191(28)52	BLANDING TO MOAB	WEEMINUCHE CONSTRUCTION AUTHORI	\$9,656,666			99%
70112	CONSTRUCT PASSING LANES	RUSS TANGREN	\$10,067,669	\$10,067,669	6/1/2005	129%
SANPETE						
STP-2496(1)0	JOES VALLEY ROAD, EAST OF 300 E, EPHRAIM	BROWN BROTHERS CONSTRUCTION CO.	\$4,399,746			89%
50618	GRADING, DRAINAGE & SURFACING		\$4,399,746	\$3,931,966	180C	97%
Z STP-LC39(5)	US-89; Manti City Main Street and Rest Area	B. JACKSON CONSTRUCTION	\$419,319		9/26/2005	99%
5121703C	Scenic / Historic Beautification		\$419,319	\$387,066	60C	153%
SP-0089(130)241	Bridge Preservation South of Gunnison	RESTRUCTION CORPORATION	\$103,298		8/28/2006	0%
7062601D	Bridge Preservation # C-916	LYNDON FRIANT	\$103,298	\$96,574	10W	40%
X STP-LC39(4)	Sanpitch River Walkway, Gunnison City	HARWARD AND REES	\$664,632			
5119101D	Construct Walkway	MIKE SENG	\$664,632		75C	
Z BRF-0137(5)2	Structure E-790 2 Mi East of Gunnison	FLARE CONSTRUCTION, INC. & SUBSIDIAI	\$262,750			96%
51072	Bridge Replacement # E-790	REX FRIANT	\$266,156	\$263,281	60C	90%
SEVIER						
IM-70-1(58)32	I-70; MP 32-37	AMERICAN CIVIL CONSTRUCTORS, INC. A	\$1,066,171			99%
5224303C	CONCRETE PAVEMENT GRIND AND SLABJACKING	RANDALL TAYLOR	\$1,249,267	\$1,192,870	45W	82%

AUGUST 2006

UTAH DEPARTMENT OF TRANSPORTATION

STATUS OF ROAD CONSTRUCTION



Federal and State Projects

PROJECT NUMBER	LOCATION	CONTRACTOR	ORIGINAL AMT	\$ AMOUNT PAID TO DATE	WORK BEGAN	% PROJECT COMPLETE
JOB / PROJECT	CONCEPT	PROJECT ENGINEER	AUTHORIZED AMT		EST COMPLETE	% TIME ELAPSED

SEVIER

BRO-LC41(11)	Three Bridges in Sevier County	FLARE CONSTRUCTION, INC. & SUBSIDIAR	\$1,491,491			98%
5106503C	Bridge Replacement, 0410020, 041013A, 041024A	REX FRIANT	\$1,585,602	\$1,563,458	150C	97%

SUMMIT

X	STP-9999(808)	RURAL RUN-OFF-ROAD MITIGATION PROGRAM	HIDDEN PEAK ELECTRIC CO., INC.	\$146,254		5/4/2006	95%
#	5201603C	LOW-COST ROR MITIGATION FOR LOCALS		\$146,254	\$139,550	60C	142%
X	*IM-80-4(111)189	I-80; Wahsatch to Wyoming State Line	3M COMPANY	\$139,613			
	5228601D	Pavement Markings	DANIEL YOUNG	\$139,613		30C	
	*IM-STP-80-4(93)189	I-80; Wahsatch to Wyoming State Line	LEGRAND JOHNSON CONSTRUCTION CO.	\$9,073,591			29%
	5203103C	Road Asphalt Pavement, Reconstruction	DANIEL YOUNG	\$9,073,591	\$2,848,151	110W	78%
X	FH34(001)6	SR-150; MIRROR LAKE HIGHWAY	GRANITE CONSTRUCTION CO OF UT	\$3,050,050		3/1/2005	99%
	40037	ROAD, ASPHALT PAVEMENT REHAB, BRIDGE REPLACEMENT	DANIEL YOUNG	\$3,327,356	\$3,321,256	100W	97%
X	IBRF-80-4(88)154	BRIDGE; I-80 .6 MILES EAST OF WANSHIP	WADSWORTH BROS CONST. CO. INC.	\$3,154,754			73%
	50858	BRIDGE - Replacement #D-678	DANIEL YOUNG	\$3,154,754	\$2,171,126	120W	87%
X	IM-NH-80-4(105)164	I-80; Echo to Castle Rock, MP 164.02 to 186.70	INTERMOUNTAIN SLURRY SEAL, INC.	\$1,557,080			97%
	5209903C	MICRO-SURFACING	DANIEL YOUNG	\$1,617,088	\$1,558,673	30W	67%
	IM-STP-80-4(97)148	East of Silver Creek Jct to Wanship	GENEVA ROCK PRODUCTS, INC.	\$1,902,600		6/5/2006	82%
	5135603C	OPEN GRADED SURFACE COURSE	DANIEL YOUNG	\$1,902,600	\$1,811,037	40C	138%
X	SP-9999(759)	3 Signals in Summit County	HIDDEN PEAK ELECTRIC CO., INC.	\$408,606			87%
	9019801D	Design and Construct Traffic Signals	DANIEL YOUNG	\$408,606	\$373,573	60W	87%
	STP-9999(363)	VARIOUS LOCATIONS ON I-80	WESTERN STRUCTURES & PRECAST	\$153,927			100%
	5115103C	Replace Texas Turndowns & Various Safety Projects	DANIEL YOUNG	\$157,676	\$149,051	30C	100%
X	STP-LC43(18)	HISTORIC UP RAIL TRAIL	MILLER PAVING, INC.	\$83,864		5/19/2006	0%
	50598	CONSTRUCT PED / BIKE TRAIL	DANIEL YOUNG	\$114,950	\$107,461	13W	0%
	STP-0032(16)21	SR-32; PEOA TO WANSHIP	STAKER & PARSON COS DBA STAKER PA	\$1,788,580			99%
	5085903C	ROAD - ROTOMILL & OVERLAY	LONNIE MARCHANT	\$1,955,572	\$1,941,339	90W	100%
X	STP-0035(2)0	SR-35; FRANCIS TO DIAMOND BAR RANCH	STAKER & PARSON COS DBA STAKER PA	\$1,519,078			99%
	5090003C	ROAD, ASPHALT PAVEMENT PRESERVATION	LONNIE MARCHANT	\$1,715,875	\$1,696,726	80W	57%
	BRO-LC43(20)	Brown's Canyon Road over Weber River	WADSWORTH BROS CONST. CO. INC.	\$820,124			66%
	5104103C	Bridge Replacement #043003F	STEVE POULSEN	\$820,124	\$643,556	6/30/2006	0%
X	SP-0040(57)2	Park City Area; US-40 Fiber Extension Project	B. JACKSON CONSTRUCTION	\$141,276			95%
	9701801D	Fiber Optic Extension on US-40	STEVE POULSEN	\$141,276	\$132,512	40W	80%

TOOELE

X	*IM-80-1(35)10	I-80; MP 10 TO MP 30	GRANITE CONSTRUCTION CO OF UT	\$14,150,150			99%
	5104503C	Bituminous Pavement, Rotomill and Overlay	DARREN ROSENSTEIN	\$15,755,488	\$15,688,686	100W	119%
	SP-0036(14)56	TOOELE TO MILLS JCT	STAKER & PARSON COS DBA STAKER PA	\$15,856,858			99%
	78006	WIDEN TO FOUR LANES	ED ROCK	\$19,181,367	\$18,918,130	470C	100%

AUGUST 2006

UTAH DEPARTMENT OF TRANSPORTATION

STATUS OF ROAD CONSTRUCTION



Federal and State Projects

PROJECT NUMBER	LOCATION	CONTRACTOR	ORIGINAL AMT	\$ AMOUNT PAID TO DATE	WORK BEGAN	% PROJECT COMPLETE
JOB / PROJECT	CONCEPT	PROJECT ENGINEER	AUTHORIZED AMT		EST COMPLETE	% TIME ELAPSED
TOOELE						
ISTP-80-1(40)96	I-80 West Bound off Ramp to SR-36	WESTERN QUALITY CONCRETE, INC.	\$1,559,403		3/14/2006	69%
5137503C	Spot Improvement - Add Lane to Off Ramp	JOSH VANJURA	\$1,559,403	\$983,905	60W	178%
NH-9999(845)	I-80; LAKE POINT TO BLACK ROCK	AMERICAN CIVIL CONSTRUCTORS, INC. A	\$866,221		7/31/2006	36%
5211201D	Surfacing Project	JOSH VANJURA	\$866,221	\$312,405	45W	53%
UINTAH						
STP-2728(2)9	DRY FORK CANYON ROAD; RP 9.2 TO 12.6 NEAR VERNAL	BURDICK PAVING	\$1,834,643			96%
50355	RECONSTRUCTION		\$1,994,643	\$1,974,655	100W	96%
STP-2750(1)0	Gusher to Lapoint Highway in Uintah County	BURDICK PAVING	\$1,996,573			95%
5113703C	Bituminous Pavement, Reconstruction		\$1,996,573	\$1,943,497	100W	96%
STP-2794(1)0	500 W; 500 S - 1500 S & 500 S - SR-40 - VERNAL AVE	BURDICK PAVING	\$913,415			74%
50770	ROAD ASPHALT PAVEMENT REHABILITATION		\$913,415	\$724,132	80W	127%
NH-0040(42)149	SR-40; BALLARD TO JENSEN	GERBER CONSTRUCTION, INC.	\$2,033,535			82%
50860	Safety Improvements	JACK LYMAN	\$2,522,078	\$2,070,681	60W	70%
STP-0040(54)151	US-40; 3500 SOUTH NAPLES	BURDICK PAVING	\$228,154			100%
5201403C	Safety - separate turning movements from the thru lanes	JACK LYMAN	\$228,154	\$226,088	20W	85%
UTAH						
BRO-LC49(35)	PROVO RIVER AT ENTRANCE TO UT LAKE ST PARK	WADSWORTH BROS CONST. CO. INC.	\$651,971			99%
50275	BRIDGE REPLACEMENT NO. 049009C1		\$701,406	\$666,884	60W	100%
CM-LC49(86)	PROVO AREA OPTIC AND WAN	SORENSEN, CRAIG F. CONSTRUCTION, IN	\$1,410,268		3/1/2006	88%
5207403C	ITS/ATMS Traffic System Management		\$1,410,268	\$1,308,044	120W	101%
SP-9999(717)	MODIFICATION OF FREEWAY SIGN EXIT NUMBERS	HIDDEN PEAK ELECTRIC CO., INC.	\$576,597			100%
7047301D	Mile Marker Reposting and Exit Signs		\$651,375	\$651,375	120C	52%
STP-0006(31)150	Pedestrian Safety In Santaquin City	H. E. DAVIS CONSTRUCTION, INC.	\$519,554			93%
5121001D	Construct Bike / Pedestrian Facility		\$519,554	\$471,785	60C	165%
STP-2860(1)0	700 NORTH; MAIN STREET 900 EAST, PAYSON	H. E. DAVIS CONSTRUCTION, INC.	\$1,383,202		3/13/2006	93%
50777	Road Reconstruction		\$1,383,202	\$1,065,855	1/15/2006	131%
STP-2932(1)0	1200 EAST IN LEHI; 300 NORTH TO 1650 NORTH	H. E. DAVIS CONSTRUCTION, INC.	\$2,583,095			78%
5022203C	BITUMINOUS PAVEMENT, MINOR WIDENING		\$2,583,095	\$1,960,639	75W	116%
STP-9999(385)	900 E CENTER 2230 N PROVO CYN RD 900 E PRKWY, PROVO	HIDDEN PEAK ELECTRIC CO., INC.	\$295,551			97%
5133503C	RECONSTRUCT TRAFFIC SIGNALS		\$339,086	\$337,383	35W	102%
STP-LC49(69)	DRY CREEK TRAIL PEDESTRAIN UNDERPASS, PAYSON	ADAMS & SMITH, INC.	\$1,475,332		8/14/2006	3%
50887	ENHANCEMENT - UNDERPASS		\$1,475,332		90W	10%
STP-LC49(80)	Maint St. Enhancement 400 S to Center Street Springville	B. JACKSON CONSTRUCTION	\$580,328			99%
5121803C	Bike / Pedestrian Safety Historical Enhancements		\$580,328	\$551,349	45W	122%
*INH-IBRF-15-6(134)264	I-15 AT SR-75 INTERCHANGE (IRONTON)	RALPH L WADSWORTH CONSTR CO INC	\$8,717,564		3/31/2004	98%
50256	Bridge Replacement	GREG SEARLE	\$9,167,564	\$9,134,097	10/5/2005	99%

AUGUST 2006

UTAH DEPARTMENT OF TRANSPORTATION STATUS OF ROAD CONSTRUCTION



Federal and State Projects

PROJECT NUMBER	LOCATION	CONTRACTOR	ORIGINAL AMT	\$ AMOUNT PAID TO DATE	WORK BEGAN	% PROJECT COMPLETE
JOB / PROJECT	CONCEPT	PROJECT ENGINEER	AUTHORIZED AMT		EST COMPLETE	% TIME ELAPSED
UTAH						
BRF-0006(25)159	US-6 OVER UPRR WEST OF SANTAQUIN	RALPH L WADSWORTH CONSTR CO INC	\$1,606,906			99%
50902	BRIDGE REPLACEMENT	GREG SEARLE	\$1,832,694	\$1,826,374	100W	97%
Z IM-9999(380)	I-15; Various Locations in Utah County	STAKER & PARSON COS DBA STAKER PA	\$632,526		10/12/2005	27%
5131103C	Rotomill and Open Graded Surface Course	GREG SEARLE	\$632,526	\$172,645	25W	12%
ISTP-15-6(150)277	I-15; Pleasant Grove Interchange to 1200 W. Lehi	MEADOW VALLEY CONTRACTORS, INC.	\$1,648,000			99%
51145	Add median barrier treatment	GREG SEARLE	\$1,747,444	\$1,684,691	80C	100%
Z ISTP-IM-15-6(154)272	I-15; NB 800 N Orem to 500 East American Fork	STAKER & PARSON COS DBA STAKER PA	\$3,665,428			66%
5133103c	Auxillary Lane and Pavement Preservation	GREG SEARLE	\$3,665,428	\$2,615,014	69C	42%
X SP-0006(90)200	SR-6; MP 200	GERBER CONSTRUCTION, INC.	\$177,753			95%
7064603C	Emergency Maintenance on Bridge #C-287	GREG SEARLE	\$177,753	\$176,169	15W	73%
SP-15-6(52)241	I-15; CORRIDOR IN UTAH COUNTY (ALPINE TO UNIVERSITY PARK)	WADSWORTH BROS CONST. CO. INC.	\$34,616,836		7/7/2006	99%
70452	Widening	GREG SEARLE	\$37,836,836	\$37,806,081	7/30/2006	77%
SP-15-6(55)241	Alpine Interchange to University Parkway	HIDDEN PEAK ELECTRIC CO., INC.	\$703,350			36%
7058003C	ITS/ATMS	GREG SEARLE	\$703,350	\$394,504	100W	71%
Z SP-R399(3)	I-15; Bridge Preservation in Utah County	RESTRUCTION CORPORATION	\$276,327			89%
7060301D	Bridge - Deck Overlays on new Bridges	GREG SEARLE	\$276,327		27C	78%
X *BRF-STP-0114(4)2	PROVO RIVER BRIDGE REPLACEMENT	WADSWORTH BROS CONST. CO. INC.	\$3,534,512			0%
5061203C	BRIDGE REPLACEMENT C-199	JACK LYMAN	\$3,534,512		270W	4%
X CM-LC49(48)	AMERICAN FORK SIGNAL COORDINATION	FIBER TEL INC	\$445,492			62%
50508	SIGNAL COORDINATION	JACK LYMAN	\$445,492	\$294,140	80W	83%
X IBHF-15-6(152)266	I-15; Center Street Interchange	GRANITE CONSTRUCTION COMPANY	\$2,411,911			99%
5118903C	Bridge Rehabilitation # D-413,C-360,C-361,C-364, C-362	JACK LYMAN	\$2,715,687	\$2,715,686	90C	110%
Z IM-15-6(155)256	I-15; SPANISH FORK MAIN STREET TO SR-75	STAKER & PARSON COS DBA STAKER PA	\$4,221,289			74%
5200903C	Road - Rotomill and Overlay	JACK LYMAN	\$4,221,289	\$3,113,109	75C	77%
X NH-0089(101)329	SR-89; 300 NORTH SPRINGVILLE TO 1860 SOUTH PROVO	STAKER & PARSON COS DBA STAKER PA	\$754,225			100%
5131203C	Rotomill and Open Graded Surface Course	JACK LYMAN	\$1,308,137	\$1,252,227	30W	43%
X NHS-9999(848)	REGION THREE CHIP SEAL VARIOUS ROUTES	INTERMOUNTAIN SLURRY SEAL, INC.	\$1,065,000			6%
# 5211603C	Bituminous Chip Seal	JACK LYMAN	\$1,065,000	\$898,460	30W	127%
X SP-0052(5)0	SR-52; 800 North, 1200 West Intersection Relocation	H. E. DAVIS CONSTRUCTION, INC.	\$2,146,808		6/27/2005	94%
7810403C	New Construction on New Alignment	JACK LYMAN	\$2,146,808	\$2,075,466	100W	107%
X SP-9999(819)	Traffic Signals in Region 3	HAMILTON BROTHERS ELECTRIC, INC.	\$267,009			0%
9020201D	Construct Traffic Signals	JACK LYMAN	\$267,009		30W	0%
Z STP-0068(18)30	SR-68 at 6800 N and 7600 N in Lehi	H. E. DAVIS CONSTRUCTION, INC.	\$750,871		5/8/2006	86%
5115401D	Add Left and Right Turn Lanes	JACK LYMAN	\$750,871		45W	96%
X STP-SP-0006(57)165	SR-6 AT 2550 EAST, SPANISH FORK	HAMILTON BROTHERS ELECTRIC, INC.	\$663,831			0%
52290	NEW TRAFFIC SIGNAL INSTALLATION AND INTERSECTION REAL	JACK LYMAN	\$663,831		60W	0%
PLHD-STP-0092(5)1	SR-92; I-15 Ramp Widen & passing lanes E of I-15 in Utah Co.	STAKER & PARSON COS DBA STAKER PA	\$2,192,613			99%
5201003C	Safety; Construct Passing Lanes for Eastbound Traffic	STEVE POULSEN	\$2,671,025	\$2,671,025	84W	62%

AUGUST 2006

UTAH DEPARTMENT OF TRANSPORTATION STATUS OF ROAD CONSTRUCTION



Federal and State Projects

	PROJECT NUMBER	LOCATION	CONTRACTOR	ORIGINAL AMT	\$ AMOUNT PAID TO DATE	WORK BEGAN	% PROJECT COMPLETE
	JOB / PROJECT	CONCEPT	PROJECT ENGINEER	AUTHORIZED AMT		EST COMPLETE	% TIME ELAPSED
UTAH							
X	SP-9999(719)	SR-146 & 200 S, PLEASANT GROVE; SR-89 & 700 N, LINDON	SORENSEN, CRAIG F. CONSTRUCTION, IN	\$397,056			95%
	9018303C	Design And Construct New Traffic Signal	STEVE POULSEN	\$495,686	\$495,686	55W	100%
WASATCH							
X #	NHS-9999(848)	REGION THREE CHIP SEAL VARIOUS ROUTES	INTERMOUNTAIN SLURRY SEAL, INC.	\$1,065,000			6%
	5211603C	Bituminous Chip Seal	JACK LYMAN	\$1,065,000	\$898,460	30W	127%
	*NH-0189(12)14	SR-189, PROVO CYN; WILDWOOD TO DEER CREEK	AMES CONSTRUCTION, INC.	\$53,909,851		12/6/2004	58%
	50801	Road - New Construction	JIM GOLDEN	\$72,331,763	\$52,399,233	831C	58%
WASHINGTON							
	STP-3191(1)0	Middleton Dr; 425 W to Green Spr. Dr, Wash. City	INTERSTATE ROCK PRODUCTS, INC.	\$626,983			99%
	5097903C	Bituminous Pavement, Reconstruction		\$648,281	\$628,907	60W	88%
X	*SP-15-1(20)13	WASHINGTON INTERCHANGE AT RP 13	INTERSTATE ROCK PRODUCTS, INC.	\$6,407,341		3/18/2004	94%
	78045	NEW INTERCHANGE CONSTRUCTION	JIM MCCONNELL	\$6,407,341	\$6,360,092	240W	93%
X	ER-9999(805)	Two Structures near Gunlock	RALPH L WADSWORTH CONSTR CO INC	\$1,350,000			99%
	5204803C	Bridge Work 053007F and 053008F	JIM MCCONNELL	\$1,355,330	\$1,355,330	10/31/2005	136%
	ER-9999(825)	Structures in R-4 OE-2384 OE-2392 C-333, C-374, D-673, F-314	GERBER CONSTRUCTION, INC.	\$998,402		10/17/2005	95%
	5207203C	Emergency Scour and Flood Damage Repair	JIM MCCONNELL	\$998,402	\$948,170	10/31/2005	0%
X	ER-LC53(27)	Bridge Work in Shivwits	RALPH L WADSWORTH CONSTR CO INC	\$659,800			99%
	5204703C	DESIGN -BUILD, REMOVAL AND REPLACEMENT OF A STRUCTUR	JIM MCCONNELL	\$662,470	\$662,470	10/31/2005	134%
X #	SP-9999(680)	TWO INTERSECTIONS IN REGION FOUR	HAMILTON BROTHERS ELECTRIC, INC.	\$317,849		9/19/2005	97%
	90155	TRAFFIC SIGNAL AND ROADWAY IMPROVEMENTS	JIM MCCONNELL	\$337,561	\$332,734	100W	97%
X	SP-9999(820)	Traffic Signals in Region 4 SR-212 & SR-9	HAMILTON BROTHERS ELECTRIC, INC.	\$291,164			96%
	9020303C	DESIGN & CONSTRUCT TRAFFIC SIGNALS IN WASHINGTON CO.	JIM MCCONNELL	\$324,012	\$309,073	10/31/2005	227%
	STP-0034(4)0	SR-34; ST GEORGE BOULEVARD	WESTERN QUALITY CONCRETE, INC.	\$10,989,275		6/29/2005	83%
	5090603C	ROAD - ASPHALT PAVEMENT RECONSTR. (USE Q24/Q20 FUNDS	JIM MCCONNELL	\$10,989,275	\$10,504,479	400C	103%
	STP-HPP-3184(2)0	Santa Clara Drive; Streetscape improvements	SUNROC CORPORATION	\$8,070,052			
	5109901D	Bituminous Pavement, Reconstruction	JIM MCCONNELL	\$8,070,052		0C	
	STP-R499(6)	SR-18; and SR-219; MP 40-51 and 0-2	STAKER & PARSON COS DBA WESTERN F	\$1,992,500		8/22/2006	0%
	5226601D	Road -Rotomill and Overlay	JIM MCCONNELL	\$1,992,500		7/31/2006	27%
WAYNE							
X	BRO-1670(3)0	5 Mile Wash Notom Road	HARWARD AND REES	\$373,937			95%
	5141003C	BRIDGE REPLACEMENT #055012V		\$373,937	\$334,402	80C	96%
	SP-0095(9)5	SR-95; Fencing Phase 1	B & K CONSTRUCTION OF UTAH, INC.	\$85,610			99%
	7057103C	Fencing	LYNDON FRIANT	\$145,377	\$144,582	20W	100%
	*STP-0024(28)53	SR-24; SOUTH LYMAN TO 300 EAST, BICKNELL	BROWN BROTHERS CONSTRUCTION CO.	\$5,989,129			88%
	5090703C	ROAD - ASPHALT PAVEMENT RECONSTRUCTION	REX FRIANT	\$5,989,129	\$5,010,226	160W	88%

AUGUST 2006

UTAH DEPARTMENT OF TRANSPORTATION STATUS OF ROAD CONSTRUCTION



Federal and State Projects

PROJECT NUMBER	LOCATION	CONTRACTOR	ORIGINAL AMT	\$ AMOUNT PAID TO DATE	WORK BEGAN	% PROJECT COMPLETE
JOB / PROJECT	CONCEPT	PROJECT ENGINEER	AUTHORIZED AMT		EST COMPLETE	% TIME ELAPSED
WEBER						
SP-9999(717)	MODIFICATION OF FREEWAY SIGN EXIT NUMBERS	HIDDEN PEAK ELECTRIC CO., INC.	\$576,597			100%
# 7047301D	Mile Marker Reposting and Exit Signs		\$651,375	\$651,375	120C	52%
SP-15-8(34)342	I-15; NEW OGDEN WEBER EXPANSION (I-15 NOW)	WEBER COUNTY CONSTRUCTORS	\$182,885,104		2/7/2006	15%
78114	PRELIMINARY ENGINEERING SERVICES/NOTICE OF CONSULTAN	BRANDON SQUIRE	\$182,885,104	\$51,921,102	9/15/2008	22%
SP-0089(114)357	US-89 at 400 North, Harrisville	CACHE VALLEY ELECTRIC COMPANY	\$175,713			86%
9020703C	Design and Construct New Signal in Region 1	DAVE HOLMGREN	\$223,379	\$197,276	30W	68%
SP-R199(6)	TWO LOCATIONS IN REGION ONE	CACHE VALLEY ELECTRIC COMPANY	\$156,021			0%
9021401D	Design and Construct Traffic signal upgrades	DAVE HOLMGREN	\$156,021		9/1/2006	40%
STP-0108(14)10	SR-108; Sidewalk in Weber County	COP CONSTRUCTION LLC	\$257,068			95%
5119903C	Construct Bike / Pedestrian Facility	DAVE HOLMGREN	\$280,056	\$272,381	5/15/2006	28%
STP-3328(1)0	300 WEST; RIVERDALE ROAD TO 4400 SOUTH	GRANITE CONSTRUCTION COMPANY	\$3,709,612		3/6/2006	64%
50473	WIDENING	DAVE HOLMGREN	\$3,709,612	\$2,567,589	9/15/2006	35%
X *NH-STP-0089(73)356	SR-89; WALL AVE TO 2700 NORTH, OGDEN	STAKER & PARSON COS DBA JACK B. PAF	\$7,173,058		3/8/2005	96%
50908	ROAD - ASPHALT PAVEMENT REHABILITATION	KELLY BARRETT	\$7,651,374	\$7,642,527	12/15/2005	137%
X SP-9999(817)	SR-126 & I-15 Crossing of Western Canal, Weber Co.	LYNDON JONES CONSTRUCTION	\$107,200		1/30/2006	99%
9826603C	Extend concrete box culverts and install guardrail	KELLY BARRETT	\$107,200	\$106,176	10/31/2005	106%
Z STP-0039(10)19	SR-39 AT 500 SOUTH AND SR-167 BRAKE CHECK AREA	GRANITE CONSTRUCTION CO OF UT	\$423,423		5/3/2005	100%
50970	Safety Improvements, (HES)	KELLY BARRETT	\$549,563	\$548,957	20C	85%
STP-0158(10)0	SR-158; Pineview Reservoir	DRY CREEK STRUCTURES LLC	\$123,775			100%
5127703C	Spot Improvement - Add Guardrail	KELLY BARRETT	\$155,579	\$130,452	8/31/2006	45%
Z STP-0235(16)0	SR-235; 400 North to 2600 North Weber County	STAKER & PARSON COS DBA JACK B. PAF	\$1,217,065			97%
5206703C	Rotomill and SMA	KELLY BARRETT	\$1,289,095	\$1,282,179	45C	75%
*STP-0126(7)5	SR-126; SR-107 to SR-108	GRANITE CONSTRUCTION COMPANY	\$5,771,220		4/19/2006	90%
# 5102703C	Bituminous Pavement, Rehabilitation	STEVE NIEBERGALL	\$6,263,765	\$6,139,905	100W	91%
CM-9999(814)	ATMS Expansion in Weber/Davis Counties	RC HUNT ELECTRIC, INC.	\$381,514		7/17/2006	39%
# 5206003C	Deployment of VMS, Traffic Signal Detection, other	STEVE NIEBERGALL	\$381,514	\$135,728	60W	55%
IM-84-6(84)44	I-84; SR-26 to SR-89, Various Ramp Segments	GRANITE CONSTRUCTION CO OF UT	\$4,106,000		8/22/2005	99%
5102603C	Concrete Pavement, Rehabilitation, Grinding	STEVE NIEBERGALL	\$4,480,863	\$4,478,876	50W	104%
ISTP-9999(834)	I-15; NORTH KAYSVILLE TO 4400 SOUTH, RIVERDALE	STAKER & PARSON COS DBA JACK B. PAF	\$1,812,121		4/23/2006	83%
# 52089	Safety, Add Median Barrier to I-15	STEVE NIEBERGALL	\$1,812,121	\$1,656,090	35C	158%

NOTES

X - NO REPORT RECEIVED
Z - TEMPORARILY SUSPENDED
* - NON-STEWARDSHIP PROJECTS
- PROJECTS REPORTED MORE THAN ONCE IN THIS REPORT

TOTAL ORIGINAL AMOUNT \$1,211,583,412 \$766,509,586 TOTAL PAID AMOUNT

TOTAL AUTHORIZED AMOUNT \$1,293,481,373 \$526,971,787 BALANCE

\$43,212,550 CONTRACTS COMPLETED THIS MONTH