

Acknowledgements

James C. McMinimee, P.E., Director of Project Development, Utah Department of Transportation (UDOT) for the vision and drive to see accelerated bridge construction move forward in the state of Utah.

Shana Lindsey, P.E., Director of Research and Bridge Operations, UDOT for the dedication and effort set forth in obtaining funding for the project and visualizing the benefits of accelerated bridge construction.

Daniel Hsiao, P.E., S.E., Research Senior Project Manager, UDOT for organizing the FHWA showcase and the lessons learned report.

Benjamin M. Tang, P.E., Bridge Preservation Unit Manager, Bridge Section, Oregon Department of Transportation Technical Services, formerly of Federal Highway Administration (FHWA) Office of Bridge Technology, for sponsoring the FHWA showcase and providing FHWA support.

Mary F. Huie, Program Coordinator, Highways for LIFE (HfL), FHWA for assisting UDOT through the application process for the HfL program to obtain funding for the project.

Michael Baker Jr., Inc. for the design effort provided in seeing the UDOT vision transpire.

Ralph L. Wadsworth Construction Company, Inc. for the commitment and enthusiasm in constructing the project under tight parameters and a compressed schedule while using new construction methods and technologies.

Mammoet for providing the Self Propelled Modular Transporter (SPMT) expertise and helping UDOT succeed in promoting accelerated bridge construction.

Disclaimer

The I-125; 4500 South Structure Project was sponsored by the Utah Department of Transportation (UDOT). HDR documented the information contained within this report and is solely responsible for its accuracy.

For additional information or questions please contact:

Daniel Hsiao, P.E., S.E.
Senior Project Manager
Research Division
Utah Department of Transportation
P.O. Box 148410
Salt Lake City, Utah 84114-8410
Line: 801.965.4638
Cell: 801.633.1580
Fax: 801.965.4564
E-mail: dhsiao@utah.gov

Table of Contents

1.0	Project Background	1
2.0	Design Challenges	2
2.1	<i>Geometry</i>	2
2.2	<i>Superstructure</i>	4
2.3	<i>Substructure.....</i>	5
3.0	Construction Challenges.....	6
3.1	<i>Schedule.....</i>	6
3.2	<i>Substructure Construction.....</i>	6
3.3	<i>Temporary Construction</i>	8
3.4	<i>Survey</i>	10
3.5	<i>Existing Bridge Removal</i>	10
4.0	Lessons Learned	12
4.1	<i>Contracting Process</i>	12
	Benefits	12
	Areas of Improvement	12
4.2	<i>Design.....</i>	12
	Benefits	12
	Areas of Improvement	12
4.3	<i>Construction</i>	13
	Benefits	13
	Areas of Improvement	13
4.4	<i>SPMT</i>	14
	Benefits	14
	Areas of Improvement	14
4.5	<i>Public Involvement</i>	16
	Benefits	16
	Areas of Improvement	16
5.0	Summary.....	17
Appendix A	Project Photos	
Appendix B	Plan Drawings, Animation, and Information	

List of Figures

Figure 1.	Existing Bridge Elevation
Figure 2.	Existing Bridge and I-215
Figure 3.	Geometric Layout
Figure 4.	Superstructure Layout
Figure 5.	Superstructure
Figure 6.	Abutment #2 Foundation
Figure 7.	Abutment #2 Construction
Figure 8.	Abutment #1 Construction
Figure 9.	Temporary Abutment
Figure 10.	Superstructure on Temporary Abutment
Figure 11.	Temporary Demolition Site
Figure 12.	Temporary Demolition Layout
Figure 13.	Temporary Staging Area
Figure 14.	Bridge Move Preparation
Figure 15.	SPMT Set-up
Figure 16.	SPMT Move
Figure 17.	SPMT Movement Capability
Figure 18.	Public Viewing West Area
Figure 19.	Public Viewing East Area

The I-215; 4500 South Structure Project was sponsored by the Utah Department of Transportation (UDOT). HDR documented the information contained within this report and is solely responsible for its accuracy.

1.0 Project Background

The I-215; 4500 South Structure Project replaced Structure F-156 on SR-266 over I-215 and reduced impacts to the traveling public by using accelerated bridge construction (ABC). The new superstructure was constructed off-site. The new substructure was constructed under the existing bridge. Once the new structure was complete, the existing structure was removed and the new superstructure was moved into its final location. The structure was moved using a self-propelled modular transporter (SPMT) system. The innovative practice of Construction Management General Contractor (CMGC) contracting was also incorporated in this project.

The goals of the proposed improvement project included:

- replacing the structure,
- minimizing environmental and community impacts,
- proving that ABC is a cost-effective solution (even for structures with difficult geometric constraints), and
- making the best use of available funding.

The existing 243.5-foot structure was built in 1971 and was a four span, prestressed concrete girder bridge. The existing bridge deck was approximately 76-feet 10-inches wide with sidewalks. The sufficiency rating for the existing structure was 40.



Figure 1. Existing Bridge Elevation



Figure 2. Existing Bridge and I-215

2.0 Design Challenges

2.1 Geometry

The geometry and layout for this bridge is extremely complicated. The I-215 northbound and southbound roadways have final grade elevations that differ by approximately 5 feet. The I-215 vertical profile is a 4% grade with a 2% cross slope. The 4500 South roadway is on a 12% grade with a varying cross slope. All of these factors created a very challenging project.




Figure 3. Geometric Layout

The superstructure was built in its temporary location at a 9% grade to allow it to properly fit its final location at a 12% grade. As the bridge moved onto I-215, it rotated longitudinally upward at 3% to a final position of a 12% grade. All vertical components of the superstructure were tilted during construction to accommodate the movement from the temporary location to the final location. Jacks were used to tilt the superstructure transversely at 4% to accommodate the grades on I-215. With all the variables in geometry, the deck elevations were calculated for both the temporary and final bridge locations.



Figure 4. Superstructure Layout

2.2 Superstructure

A single span structure replaced the existing four span structure. Shallow girders were required to meet vertical clearance requirements. Using a single span created a bridge with no joints, a simplified seismic design, and a bridge easier to move. Using a single span also created a very flexible structure during picking and transporting. The deck steel was increased to handle the stresses during the move, and the end diaphragm was designed for maximum tolerances during placement.



Figure 5. Superstructure

2.3 Substructure

The abutment was designed to accommodate the minimal work area under the existing bridge. A spread footing was used to avoid the restrictive and costly use of driving piles. The vertical cuts were secured with soil nail walls to support the existing bridge. Abutment #2 required a 40-foot high wall with a 12% back slope and counter forts.



Figure 6. Abutment #2 Foundation

3.0 Construction Challenges

The project was extremely labor intensive and required significant overtime on the part of the contractor.

3.1 Schedule

Schedule challenges included:

- Designing and constructing the bridge in eight months.
- Removing and replacing the bridge in 58 hours.

The design evolved weekly creating a very dynamic project. Hour-by-hour schedules were developed with a crew-by-crew assignment sheet.

3.2 Substructure Construction

Substructure construction challenges included:

- Retaining the existing abutments.
- Excavating and constructing the new abutments in a confined work area and beneath the existing bridge.

Maintaining continuous traffic on 4500 South and on I-215 created a complicated substructure construction. Extensive height and width restrictions existed. Holes were created in the existing deck to pour the new foundation walls. The new girder seats actually touched the bottom of the existing girders.



Figure 7. Abutment #2 Construction



Figure 8. Abutment #1 Construction

3.3 Temporary Construction

Temporary construction challenges included:

- Designing and constructing the temporary abutments for the new superstructure.
- Designing and constructing the new superstructure.
- Building the existing bridge demolition site.

The design of the temporary construction elements needed to be quick and cost-effective. The designer worked closely with contractor on the materials readily available to determine the most efficient design for temporary works.




Figure 9. Temporary Abutment



Figure 10. Superstructure on Temporary Abutment

3.4 Survey

Survey challenges included:

- Constructing the bridge in different locations at different grades.
- Checking elevations multiple times for assurance.
- Obtaining two independent surveyors.

Due to the extremely complicated geometry, elevations were checked multiple times using several methods to ensure the final fit of the bridge.

3.5 Existing Bridge Removal

Existing bridge removal challenges included:

- Building temporary supports to accommodate demolition.
- Knowing the condition of the existing bridge.

Rail shipping containers were used as supports for the existing bridge at the demolition site, creating a very cost-effective solution. A portion of the existing bridge from the joint to the lifting location was demolished prior to moving the existing bridge due to the unknown condition of the deck.



Figure 11. Temporary Demolition Site



Figure 12. Temporary Demolition Layout

4.0 Lessons Learned

4.1 Contracting Process

The Construction Manager/General Contractor (CMGC) contracting method was used for this project.

Benefits

Benefits of the CMGC contracting process included:

- Early contractor involvement in the project.
- Constant input and coordination on schedule and cost.
- Design focuses on contractor strengths.
- All the answers are not required upfront but can be developed throughout the project.
- Ability to coordinate with the contractor's subcontractors upfront.
- Ability to coordinate with utility companies early in the project.
- Flexibility to provide early action items and early release packages (structural steel procurement and temporary site construction).
- Delivery of project within a tight schedule.

Areas of Improvement

Areas of Improvement include:

- Provide more design time to investigate alternatives, optimize design, and improve constructibility.
- Define clearly the roles and responsibilities of the team regarding the design engineer and the construction engineer.
- Determine a method for improving construction cost estimates early in the design process since the cost of the project is determined as the design progresses.
- Set up the UDOT PDDBS system to handle CMGC projects more effectively or provide a different process for CMGC projects.

4.2 Design

Benefits

Benefits of the design process included:

- Designer and contractor working together as one team.
- Ability to visit the site constantly to ensure design requirements are met and design schedule is maintained.
- Early communication and coordination between the designer, contractor, and mover.

Areas of Improvement

Areas of Improvement include:

- Know the design direction for the project upfront with owner defined goals.
- Plan upfront for more design associated with temporary works.
- Obtain the contractor and subcontractors earlier in the process.



Figure 13. Temporary Staging Area

4.3 Construction

Benefits

Benefits of the construction process included:

- Designer and contractor working together as one team.
- Ability to have a contingency plan in place due to unforeseen complications.
- Ability to have multiple pre-event meetings with the entire team to examine every step.

Areas of Improvement

Areas of Improvement include:

- Limit the number of non-project personnel on the job site to limit exposure, risk and liability from the contractor.
- Coordinate more effectively between owner and contractor regarding site access.
- Develop a protocol for site visitation for all individuals.
- Schedule tour times if necessary.
- Investigate cheaper alternatives for temporary work.
- Schedule adequate time for curing requirements of concrete work.
- Plan for adequate space at the staging area for the significant amount of SPMT equipment delivered to the site.
- Develop a checklist for items to evaluate during construction.
- Provide a more detailed plan for the remaining tasks after the bridge move (grading plans, landscaping, staging area, and non-structural items).



Figure 14. Bridge Move Preparation

4.4 SPMT

Benefits

Benefits of the SPMT process included:

- Designer, contractor, and specialty contractor working together as one team.
- UDOT gained experience with the use of SPMTs.
- Ability to construct the new bridge and minimize traffic disruptions.

Areas of Improvement

Areas of Improvement include:

- Provide additional contingency in the conceptual cost estimate when a new technology is being implemented.
- Write specifications to promote accelerated bridge construction and the use of SPMTs.



Figure 15. SPMT Set-up



Figure 16. SPMT Move



Figure 17. SPMT Movement Capability

4.5 Public Involvement

Benefits

Benefits of the public involvement process included:

- Printed information available to the public early in the project.
- Media and public informed throughout the project.

Areas of Improvement

Areas of Improvement include:

- Define clear expectations for the project and the timeline of the bridge move more clearly to the public.
- Provide more information in the public viewing area during the bridge move.
- Provide restroom facilities for all public viewers.



Figure 18. Public Viewing West Area



Figure 19. Public Viewing East Area

5.0 Summary

The project construction cost was approximately \$7 million without professional engineer, construction engineer, and utility relocation costs. The department saved over \$4 million in user delay costs by using accelerated bridge construction techniques. Overall this project was a huge success for UDOT.