

FEBRUARY 2003

UTAH DEPARTMENT OF TRANSPORTATION STATUS OF ROAD CONSTRUCTION



Federal and State Projects

PROJECT NUMBER	LOCATION	CONTRACTOR	ORIGINAL AMT	\$ AMOUNT PAID TO DATE	WORK BEGAN	% PROJECT COMPLETE
JOB / PROJECT	TYPE OF WORK	PROJECT ENGINEER	AUTHORIZED AMT		EST COMPLETE	% TIME ELAPSED
BOX ELDER						
STP-0030(14)97	SR-30 AT BEAVER DAM INTERSECTION	LEGRAND JOHNSON CONST CO	\$417,883			82%
50739	SPOT IMPROVEMENT - TURNING LANES	LUKE MILDON	\$417,883	\$256,263	10/15/2002	116%
STP-1100(2)0	WATERY LANE; SR-13 TO 600 NORTH IN BRIGHAM CITY	FLARE CONSTR INC	\$973,461		2/17/2003	3%
05157	RECONSTRUCTION	SCOTT NUSSBAUM	\$973,461	\$80,924	4/1/2004	0%
IM-15-8(103)379	I-15; ELWOOD TO WEST TREMONTON INTERCHANGE	GRANITE CONSTRUCTION CO OF UT	\$8,270,437			0%
50634	BITUMINOUS PAVEMENT, ROTOMILLING & RESURFACE	WAYNE D FELIX	\$8,270,437		9/1/2003	0%
STP-BRF-0089(31)362	COLD SPRINGS BRIDGE	RALPH L WADSWORTH CONSTR CO INC	\$781,333		1/23/2001	99%
50242	BRIDGE REPLACEMENT (#D-572)	WAYNE D FELIX	\$1,326,821	\$1,198,052	6/1/2001	100%
CACHE						
*NH-0089(29)393	LOGAN CANYON, TONY GROVE TO FRANKLIN BASIN ROAD	GILBERT WESTERN CORP	\$9,747,000		6/21/2001	94%
50145	RECONSTRUCT ROAD AND REPLACE UPPER TWIN BRIDGE	LUKE MILDON	\$9,747,000	\$13,638,734	6/1/2003	103%
HPP-0091(13)19	CACHE VALLEY HWY; US-91 CORRIDOR	HIDDEN PEAK ELECTRIC CO INC	\$481,147		7/10/2002	52%
50591	SIGNAL COORDINATION	LUKE MILDON	\$481,147	\$351,387	11/15/2002	90%
HPP-0091(9)28	CACHE VALLEY HWY; US-91 AT 1400 & 400 NORTH	CACHE VALLEY ELECTRIC CO	\$671,213		8/7/2002	62%
50581	INTERSECTION IMPROVEMENTS	LUKE MILDON	\$671,213	\$445,483	3/2/2004	37%
NH-0089(62)372	SR-89; FROM SR-91 TO RH FORK	STAKER & PARSON COS INC DBA JACK B	\$1,488,147			0%
50791	ROTOMILL, OVERLAY, & PLANT MIX SEAL COAT	LUKE MILDON	\$1,488,147		9/1/2002	0%
NH-0091(11)26	SR-91; LOGAN RIVER TO 10TH NORTH	STAKER & PARSON COS INC DBA JACK B	\$1,108,000		8/20/2002	83%
50792	ROTOMILL, OVERLAY & PLANT MIX SEAL COAT	LUKE MILDON	\$1,108,000	\$934,205	11/1/2002	243%
STP-0165(1)4	SR-165; HYRUM TO NIBLEY	STAKER & PARSON COS INC DBA JACK B	\$1,988,658		12/6/2002	5%
50418	RECONSTRUCT, WIDEN TO FOUR LANES	LUKE MILDON	\$1,988,658	\$139,981	10/1/2003	34%
STP-LC05(9)	400 WEST IN HYRUM	CODY EKKER	\$127,511			97%
50416	ENHANCEMENT - SIDEWALK	LUKE MILDON	\$127,511	\$174,220	10/1/2002	111%
CARBON						
STP-0006(12)172	VMS PROJECT IN SPANISH FORK CANYON	ITS ENGINEERS & CONSTRUCTORS	\$234,396		10/22/2001	99%
50653	INSTALLATION OF VMS	BRIAN PHILLIPS	\$234,396	\$243,433	2/28/2003	85%
NH-0006(20)202	SR-6, THREE LOCATIONS, SKYVIEW TO WEST PRICE	GENEVA ROCK PRODUCTS INC	\$3,292,993		8/5/2002	39%
50809	OVERLAY, CHIP SEAL COAT, PAVEMENT MARKING TAPE	FRED JENKINS	\$3,292,993	\$1,289,971	9/15/2002	55%
SP-0006(31)235	WELLINGTON TO I-70	NIELSON CONSTRUCTION	\$1,087,685		7/22/2002	91%
78027	PASSING LANES	FRED JENKINS	\$1,087,685	\$975,580	5/30/2003	72%
SP-0010(9)0	I-70 TO PRICE	NIELSON CONSTRUCTION	\$2,288,868		6/25/2002	92%
78028	SR-10, PASSING LANES & WIDENING FOR TURN LANES	FRED JENKINS	\$2,288,868	\$2,533,560	6/8/2003	71%
DAVIS						
SP-0067(1)0	LEGACY PARKWAY	FLUOR AMES KRAEMER, LLC	\$312,523,488			27%
70004	NEW ROAD CONSTRUCTION	BYRON PARKER	\$312,523,488	\$98,510,674	11/1/2004	0%
STP-9999(245)	VARIOUS LOCATIONS IN REGION TWO	J D MCNEIL CONST INC	\$297,202		5/6/2002	85%
50524	SIDEWALK ENHANCEMENTS	DARREN ROSENSTEIN	\$297,202	\$278,684	11/1/2002	162%

FEBRUARY 2003

UTAH DEPARTMENT OF TRANSPORTATION STATUS OF ROAD CONSTRUCTION



Federal and State Projects

	PROJECT NUMBER	LOCATION	CONTRACTOR	ORIGINAL AMT	\$ AMOUNT PAID TO DATE	WORK BEGAN	% PROJECT COMPLETE
	JOB / PROJECT	TYPE OF WORK	PROJECT ENGINEER	AUTHORIZED AMT		EST COMPLETE	% TIME ELAPSED
DAVIS							
X	STP-LC11(18) 50584	UTAH BOTANICAL CENTER, PHASE I CONSTRUCT TRAIL	GRANITE CONSTRUCTION CO OF UT L. SCOTT NUSSBAUM	\$369,369 \$369,369			35% 15%
#	CM-9999(167) 50058	TRAFFIC SIGNAL COORDINATION IN ROY TRAFFIC SIGNAL COORDINATION	POWER ELECTRIC CO NICK PETERSON	\$1,147,105 \$1,374,092		1/2/2001 9/30/2001	100% 100%
	CM-9999(233) 50479	LAYTON AREA SIGNAL COORDINATION SIGNAL COORDINATION	HIDDEN PEAK ELECTRIC CO INC NICK PETERSON	\$622,678 \$622,678			1% 0%
#	IM-15-7(192)337 50037	SR-193 TO 31ST STREET IN OGDEN JOINT REPAIR	GRANITE CONSTRUCTION CO OF UT NICK PETERSON	\$9,737,737 \$10,720,841		3/8/2001 9/15/2002	100% 100%
	SP-0107(2)2 98119	SR-107 AT JCT SR-108, WESTPOINT SAFETY SPOT IMPROVEMENTS	GRANITE CONSTRUCTION CO OF UT NICK PETERSON	\$307,308 \$307,308		9/16/2002 10/15/2002	79% 78%
	SP-15-7(161)336 70250	I-15 TERRACE SUBDIVISION, CLEARFIELD PHASE 2 NOISE WALL RETROFIT	J D MCNEIL CONST INC NICK PETERSON	\$317,559 \$317,559		8/23/2002 12/31/2002	100% 89%
X	SP-15-8(37)337 63776	F-63 NORTHBOUND OVER SR-193 BRIDGE COLLISION REPAIR	RESTRUCTION CORPORATION NICK PETERSON	\$8,300 \$8,300			
	STP-0106(3)9 50417	600 NO & MAIN OVER FARMINGTON CREEK, FARMINGTON WIDEN BRIDGE, PED CROSSING	EDWARD KRAEMER & SONS INC NICK PETERSON	\$615,320 \$615,320			100% 0%
X	STP-1482(1)2 5038503C	200 SOUTH AND UNION PACIFIC RAILROAD, CLEARFIELD, UTAH EARTHWORK, STRUCTURES, SIGNALS, AND SURFACING	WADSWORTH BROS CONST CO INC SCOTT NUSSBAUM	\$4,670,781 \$4,670,781		1/19/2000 10/17/2000	99% 1%
DUCHESNE							
	NH-0040(40)86 50765	US-40, 300 EAST DUCHESNE. TO ANTELOPE CREEK RESTORATION AND REHAB	BURDICK PAVING JACK LYMAN	\$2,288,097 \$2,288,097			0% 0%
	NH-0040(41)99 50816	US-40, ANTELOPE CREEK TO RP 110.33 RESTORATION AND REHAB	W W CLYDE & CO JACK LYMAN	\$2,352,703 \$2,352,703			0% 0%
EMERY							
	NH-0006(18)263 50807	SR-6; ICELANDER TO RAILROAD OVERPASS ROTOMILL, LANE LEVEL, CHIP SEAL COAT, WATERPROOF MEME	LEGRAND JOHNSON CONST CO FRED JENKINS	\$2,082,317 \$2,082,317		7/22/2002 7/31/2002	80% 198%
	SP-0006(31)235 78027	WELLINGTON TO I-70 PASSING LANES	NIELSON CONSTRUCTION FRED JENKINS	\$1,087,685 \$1,087,685		7/22/2002 5/30/2003	91% 72%
#	SP-0010(9)0 78028	I-70 TO PRICE SR-10, PASSING LANES & WIDENING FOR TURN LANES	NIELSON CONSTRUCTION FRED JENKINS	\$2,288,868 \$2,288,868		6/25/2002 6/8/2003	92% 71%
GARFIELD							
	BRF-0012(4)0 50627	0.11 MILES EAST OF SR-89 BRIDGE REPLACEMENT	WADSWORTH BROS CONST CO INC RANDALL TAYLOR	\$734,080 \$734,080		8/6/2002 7/5/2003	94% 59%
	SP-0020(1)0 78001	SR-20, I-15 TO SR-89 PASSING LANES, GRADING, DRAINAGE & SURFACING	AMES CONSTRUCTION INC RANDALL TAYLOR	\$13,264,000 \$13,264,000		2/4/2003 8/15/2005	3% 2%
Z	STP-0012(6)59 50726	ESCALANTE CITY MAIN STREET IMPROVEMENTS CURB & GUTTER, SIDEWALK, LANDSCAPING AND LIGHTING	HIDDEN PEAK ELECTRIC CO INC RANDALL TAYLOR	\$527,295 \$527,295			98% 123%

FEBRUARY 2003

UTAH DEPARTMENT OF TRANSPORTATION STATUS OF ROAD CONSTRUCTION



Federal and State Projects

PROJECT NUMBER	LOCATION	CONTRACTOR	ORIGINAL AMT	\$ AMOUNT PAID TO DATE	WORK BEGAN	% PROJECT COMPLETE
JOB / PROJECT	TYPE OF WORK	PROJECT ENGINEER	AUTHORIZED AMT		EST COMPLETE	% TIME ELAPSED
GRAND						
BHF-0019(1)3	GREEN RIVER BRIDGE, EAST OF GREEN RIVER	WADSWORTH BROS CONST CO INC	\$1,060,869		9/24/2002	85%
50626	MAJOR BRIDGE REHAB	FRED JENKINS	\$1,060,869	\$969,360	11/1/2002	72%
BHF-0019(2)3	SR-19 OVER GREEN RIVER	CODY EKKER	\$132,550		2/4/2003	99%
50717	BRIDGE SCOUR MITIGATION	FRED JENKINS	\$132,550	\$130,565	4/1/2003	0%
IRON						
*IM-15-2(38)61	NORTH CEDAR CITY INTERCHANGE	MEADOW VALLEY CONTRACTORS	\$9,047,908		8/6/2001	95%
50046	RESURFACING, DRAINAGE, DETENTION BASIN, RECONSTRUCT	JIM MCCONNELL	\$9,047,908	\$9,144,687	12/1/2001	103%
X SP-0056(3)56	I-15 TO IRON SPRINGS	INTERSTATE ROCK PRODUCTS INC	\$5,892,384			0%
78003	GRADING, DRAINAGE, & SURFACING (WATER & SEWER LINE)	JIM MCCONNELL	\$5,892,384		4/1/2004	3%
SP-0289(2)2	SR-289; 200 SO. AT 300 WEST, CEDAR CITY, NEAR SUU	HAMILTON BROS ELECTRIC INC	\$396,354			98%
98180	SAFETY/TRAFFIC OPERATIONS	JIM MCCONNELL	\$396,354	\$457,581	9/15/2002	92%
SP-9999(619)	SR-56 & I-15 ON/OFF RAMPS, CEDAR CITY	HIDDEN PEAK ELECTRIC CO INC	\$573,450			94%
90108	EARTHWORK, PAVING & SIGNALS	JIM MCCONNELL	\$573,450	\$712,978	10/2/2002	96%
STP-0130(1)4	SR-130, CEDAR CITY	PROGRESSIVE CONTRACTING INC	\$38,916			99%
50549	SIDEWALK ENHANCEMENT	JIM MCCONNELL	\$38,916	\$47,673	8/15/2001	105%
SP-0020(1)0	SR-20, I-15 TO SR-89	AMES CONSTRUCTION INC	\$13,264,000		2/4/2003	3%
# 78001	PASSING LANES, GRADING, DRAINAGE & SURFACING	RANDALL TAYLOR	\$13,264,000	\$419,284	8/15/2005	2%
JUAB						
Z SP-15-5(36)223	I-15; VARIOUS BRIDGES NEAR NEPHI	J D MCNEIL CONST INC	\$482,568			50%
70281	MINOR BRIDGE REHAB	BRIAN PHILLIPS	\$482,568	\$257,176	6/30/2003	12%
*IM-NH-15-5(31)200	I-15, SEVIER RIVER NORTHWARD	LAFARGE NORTH AMERICA INC	\$19,853,655		5/8/2002	80%
50445	RECONSTRUCTION	GREG SEARLE	\$19,853,655	\$16,332,078	7/1/2003	71%
MILLARD						
Z IM-15-4(40)169	I-15, FILMORE TO NORTH HOLDEN	GRANITE CONSTRUCTION CO OF UT	\$2,412,412		8/5/2002	74%
50806	RESURFACING	REX FRIANT	\$2,412,412	\$1,932,768	7/1/2002	87%
Z STP-0257(4)14	SR-257, RP 14 TO 33, OVERLAY AND CHIP SEAL	STAKER & PARSON COS INC DBA JACK B	\$1,167,603			80%
50796	RESURFACING	REX FRIANT	\$1,167,603	\$1,036,741	7/31/2002	76%
MORGAN						
SP-1975(1)0	TRAPPER LOOPS/SNOWBASIN	W W CLYDE & CO	\$10,837,085		7/6/1999	100%
# 4000603C	NEW ROAD	NICK PETERSON	\$13,528,268	\$12,643,216	1/31/2002	99%
Z SP-84-6(33)72	I-84; STRUCTURE F-114; I-15 OVER BEAR RIVER	J D MCNEIL CONST INC	\$238,490			0%
70266	BRIDGE PRESERVATION	WAYNE D FELIX	\$238,490		5/1/2002	0%
SALT LAKE						
X STP-2290(2)10	1300 SOUTH; 1700 EAST TO FOOTHILL BLVD.	WORKMAN CONSTRUCTION CO	\$1,610,195			91%
50401	ROADWAY RECONSTRUCTION		\$1,610,195	\$1,667,515	10/15/2002	92%
STP-2328(1)0	SOUTH TEMPLE STREET; MAIN STREET TO VIRGINIA STREET	RALPH L WADSWORTH CONSTR CO INC	\$11,202,793		5/20/2002	41%
50231	RECONSTRUCTION		\$11,202,793	\$5,296,146	9/30/2003	56%

FEBRUARY 2003

UTAH DEPARTMENT OF TRANSPORTATION STATUS OF ROAD CONSTRUCTION



Federal and State Projects

PROJECT NUMBER	LOCATION	CONTRACTOR	ORIGINAL AMT	\$ AMOUNT PAID TO DATE	WORK BEGAN	% PROJECT COMPLETE
JOB / PROJECT	TYPE OF WORK	PROJECT ENGINEER	AUTHORIZED AMT		EST COMPLETE	% TIME ELAPSED
SALT LAKE						
*IM-NH-215-9(102)10	I-215; REDWOOD ROAD TO 300 EAST	MEADOW VALLEY CONTRACTORS	\$16,127,629			24%
05298	CRACK & SEAT, OVERLAY, WIDENING, STRUCTURES & NOISE W	BRANDON SQUIRE	\$16,127,629	\$4,077,153	10/10/2003	36%
X BRF-0210(1)13	LITTLE COTTONWOOD CYN, ALTA BYPASS ROAD	RALPH L WADSWORTH CONSTR CO INC	\$277,652			
50601	BRIDGE REPLACEMENT	BRANDON SQUIRE	\$277,652		10/15/2003	
X IBHF-80-3(133)129	WB I-80 TO SB I-215 AT MOUTH OF PARLEYS	FREHNER CONSTR CO INC	\$1,583,321		8/2/2001	99%
50535	MAJOR BRIDGE REHAB	BRANDON SQUIRE	\$1,583,321	\$1,580,982	8/27/2001	186%
SP-0068(14)47	REDWOOD ROAD; 10400 SOUTH TO 9000 SOUTH	WESTERN QUALITY CONCRETE INC	\$7,810,280		10/15/2002	23%
78036	GRADING, SURFACING, DRAINAGE, STRUCTURE, SIGNING & SIG	BRANDON SQUIRE	\$7,810,280	\$1,903,547	10/1/2003	42%
SP-9999(568)	VARIOUS LOCATIONS, REGION TWO	J D MCNEIL CONST INC	\$894,875		1/21/2002	100%
70061	NOISE WALL RETROFIT	BRANDON SQUIRE	\$894,875	\$988,324	8/1/2002	134%
STP-0068(14)49	SR-68; REDWOOD RD. AT 7500 SOUTH, WEST JORDAN	RALPH L WADSWORTH CONSTR CO INC	\$490,674			41%
50743	PEDESTRIAN OVERPASS	BRANDON SQUIRE	\$490,674	\$220,474	11/1/2003	47%
X *IBHF-80-3(134)102	I-80 OVER UPRR, NORTH OF BLACKROCK	GRANITE CONSTRUCTION CO OF UT	\$1,677,677		11/11/2002	19%
50639	BRIDGE REHABILITATION C-438	BRETT HADLEY	\$1,677,677	\$328,682	4/26/2003	63%
X CM-2188(1)0	OLD MILL PARK & RIDE LOT	WADSWORTH BROS CONST CO INC	\$709,435			98%
50071	EARTHWORK,RTNNG WALLS,SURFACING,LIGHTING,&LANDSCAF	BRETT HADLEY	\$709,435	\$811,411	4/15/2002	100%
X HPP-0172(2)3	5600 WEST; 3300 SOUTH TO 2100 SOUTH	J D MCNEIL CONST INC	\$3,587,679		11/1/2000	99%
05317	GRADING, SURFACING, DRAINAGE, STRUCTURES, SIGNALIZATI	BRETT HADLEY	\$5,119,634	\$4,512,243	10/1/2001	100%
X NH-BRF-0201(4)2	SR-201, SR-202 TO 9000 W. & KCC HAUL RD BRIDGE	WADSWORTH BROS CONST CO INC	\$2,696,018			
50425	BRIDGE REPLACEMENT , RESURFACING	BRETT HADLEY	\$2,696,018		5/15/2003	
X SP-215-9(47)22	I-215 TO I-80 COLLECTOR	GATEWAY COMPANY THE	\$396,694			0%
70276	MINOR BRIDGE REHAB	BRETT HADLEY	\$396,694		5/15/2003	0%
X SP-9999(644)	BANGERTER OVER SR-201 & SR-201 OVER 3200 WEST	RESTRUCTION CORPORATION	\$290,527			52%
70271	MINOR BRIDGE REHAB	BRETT HADLEY	\$290,527	\$325,455	10/31/2002	18%
STP-0089(38)318	STATE STREET; 6400 SOUTH TO 4340 SOUTH	STAKER & PARSON COS INC DBA STAKEF	\$2,228,207		8/27/2001	86%
50323	ROTOMILL AND OVERLAY	BRETT HADLEY	\$2,228,207	\$2,690,197	8/4/2002	100%
STP-0172(6)3	5600 WEST.; 4100 SOUTH TO 3300 SOUTH, WEST VALLEY	WESTERN QUALITY CONCRETE INC	\$3,159,724		4/2/2001	100%
50646	WIDENING, RECONSTRUCTION, GRADING & DRAINAGE	BRETT HADLEY	\$4,043,437	\$3,685,334	8/9/2002	100%
STP-2120(1)2	6200 SOUTH; 4000 WEST TO 2700 WEST	J D MCNEIL CONST INC	\$2,686,834		12/30/2002	12%
50487	ROAD WIDENING	BRETT HADLEY	\$2,686,834	\$435,417	4/1/2003	16%
X STP-2120(2)1	6200 SOUTH AT 4800 WEST	GENEVA ROCK PRODUCTS INC	\$346,223			
50596	SAFETY/TRAFFIC OPERATIONS	BRETT HADLEY	\$346,223	\$7,450	5/15/2003	
Z STP-LC35(115)	JORDAN RIVER BIKE PATH CALIFORNIA AVE. TO 2100 S. PHASE I	WESTERN QUALITY CONCRETE INC	\$237,414		12/8/2000	39%
50349	GRADING, SURFACING, STRUCTURE AND LANDSCAPING	BRETT HADLEY	\$237,414	\$94,755		9%
X SP-0067(1)0	LEGACY PARKWAY	FLUOR AMES KRAEMER, LLC	\$312,523,488			27%
# 70004	NEW ROAD CONSTRUCTION	BYRON PARKER	\$312,523,488	\$98,510,674	11/1/2004	0%
SP-15-7(162)312	800 NORTH TO 1400 NORTH, WEST SIDE (VICTORIA WAY)	J D MCNEIL CONST INC	\$886,578			39%
70232	NOISE WALL	DARREN ROSENSTEIN	\$886,578	\$398,651	6/15/2003	34%

FEBRUARY 2003

UTAH DEPARTMENT OF TRANSPORTATION STATUS OF ROAD CONSTRUCTION



Federal and State Projects

PROJECT NUMBER	LOCATION	CONTRACTOR	ORIGINAL AMT	\$ AMOUNT PAID TO DATE	WORK BEGAN	% PROJECT COMPLETE
JOB / PROJECT	TYPE OF WORK	PROJECT ENGINEER	AUTHORIZED AMT		EST COMPLETE	% TIME ELAPSED
SALT LAKE						
STP-2044(1)9	1300 EAST; 7900 SOUTH TO 7500 SOUTH	GRANITE CONSTRUCTION CO OF UT	\$1,384,384			62%
50483	RECONSTRUCTION AND REALIGNMENT	DARREN ROSENSTEIN	\$1,384,384	\$884,337	10/15/2002	120%
STP-9999(245)	VARIOUS LOCATIONS IN REGION TWO	J D MCNEIL CONST INC	\$297,202		5/6/2002	85%
50524	SIDEWALK ENHANCEMENTS	DARREN ROSENSTEIN	\$297,202	\$278,684	11/1/2002	162%
*SP-15-7(135)296	I-15,10800 SO TO 500 N	WASATCH CONSTRUCTORS	\$1,325,043,000		4/16/1997	99%
8900201D	RECONSTRUCTION	JOHN BOURNE	\$1,334,666,548	\$1,329,635,240	10/15/2001	100%
*HPP-STP-0071(12)0	SR-71, 12300 SOUTH; BANGERTER HWY TO 700 EAST	GRW DESIGN BUILDERS	\$65,553,000		7/20/2002	15%
50817	DESIGN-BUILD RECONSTRUCTION	KRIS PETERSON	\$65,553,000	\$11,352,724	12/1/2004	22%
BRO-LC35(113)	JORDAN RIVER AT 1100 WEST 1100 SOUTH	RALPH L WADSWORTH CONSTR CO INC	\$568,849		8/7/2002	99%
50251	BRIDGE REPLACEMENT	KRIS PETERSON	\$568,849	\$567,992	3/1/2002	98%
SP-0151(1)0	10600 SOUTH; I-15 TO REDWOOD ROAD	MEADOW VALLEY CONTRACTORS	\$10,439,095		6/26/2001	96%
78005	GRADING, DRAIN., SURFACING, SIGNALS, SIGNING, STRUCTURE	KRIS PETERSON	\$10,439,095	\$10,980,311	11/15/2002	102%
SP-9999(622)	THREE SIGNALS IN REGION TWO	CACHE VALLEY ELECTRIC CO	\$243,752			
90110	SAFETY/TRAFFIC OPERATIONS	KRIS PETERSON	\$243,752		5/15/2002	
SP-9999(634)	THREE INTERSECTIONS IN REGION TWO	HIDDEN PEAK ELECTRIC CO INC	\$307,537			
90118	SAFETY/TRAFFIC OPERATIONS	LONNIE MARCHANT	\$307,537		6/1/2003	
STP-2082(6)11	HIGHLAND DRIVE 4500 SOUTH TO 3300 SOUTH IN SL CO.	GENEVA ROCK PRODUCTS INC	\$3,699,987		11/19/2002	7%
50154	DRAINAGE, SURFACING AND SIGNALS	LONNIE MARCHANT	\$3,699,987	\$278,351	7/15/2003	7%
STP-2240(1)3	4700 SOUTH; 2700 WEST TO 2200 WEST	J D MCNEIL CONST INC	\$1,047,183			
50490	WIDENING, SIGNALS, SURFACING 1.8 KM	LONNIE MARCHANT	\$1,047,183		7/15/2002	
SEVIER						
SP-70-1(33)57	I-70 OVER SR-89, SALINA INTERCHANGE	GERBER CONST INC	\$164,567			0%
70284	MINOR BRIDGE REHAB	REX FRIANT	\$164,567		4/1/2003	0%
SUMMIT						
*IMD-IM-80-4(81)148	SILVER CREEK JUNCTION INTERCHANGE RECONSTRUCTION	GILBERT WESTERN CORP	\$23,249,564		6/12/2000	97%
5020903C	EARTHWORK, SURFACING, DRAINAGE, STR., AND SIGNALS	KRIS PETERSON	\$24,967,942	\$24,078,435	8/31/2001	124%
*ISTP-80-4(87)144	KIMBALL JCT PED CROSSING	WADSWORTH BROS CONST CO INC	\$1,183,190			97%
50599	NEW POC OVER I-80 AT KIMBALL JUNCTION	LONNIE MARCHANT	\$1,183,190	\$1,186,664	10/1/2002	95%
SP-9999(634)	THREE INTERSECTIONS IN REGION TWO	HIDDEN PEAK ELECTRIC CO INC	\$307,537			
90118	SAFETY/TRAFFIC OPERATIONS	LONNIE MARCHANT	\$307,537		6/1/2003	
TOOELE						
STP-9999(245)	VARIOUS LOCATIONS IN REGION TWO	J D MCNEIL CONST INC	\$297,202		5/6/2002	85%
50524	SIDEWALK ENHANCEMENTS	DARREN ROSENSTEIN	\$297,202	\$278,684	11/1/2002	162%
UINTAH						
SP-0191(31)211	RED FLEET STATE PARK	BURDICK PAVING	\$263,950			
70143	IMPROVE ACCESS	CRAIG HASKELL	\$263,950		9/1/2002	

FEBRUARY 2003

UTAH DEPARTMENT OF TRANSPORTATION STATUS OF ROAD CONSTRUCTION



Federal and State Projects

PROJECT NUMBER	LOCATION	CONTRACTOR	ORIGINAL AMT	\$ AMOUNT PAID TO DATE	WORK BEGAN	% PROJECT COMPLETE
JOB / PROJECT	TYPE OF WORK	PROJECT ENGINEER	AUTHORIZED AMT		EST COMPLETE	% TIME ELAPSED
UINTAH						
BHF-0088(1)0	GREEN RIVER BRIDGE ON SR-88	GERBER CONST INC	\$224,732			3%
50611	MAJOR BRIDGE REHAB	JACK LYMAN	\$224,732	\$5,618	5/15/2003	0%
BRO-LC47(5)	ASHLEY CREEK BRIDGES; DRY FORK BRIDGE	FLARE CONSTR INC	\$634,032		8/13/2002	99%
50273	BRIDGE REPLACEMENT	ROBERT WESTOVER	\$634,032	\$598,772	11/1/2002	87%
UTAH						
BRO-LC49(27)	SP. FK. RIV. POWERHOUSE RD. SE OF SP. FK.	BUILD INC	\$843,482			
50164	BRIDGE REPLACEMENT		\$843,482		6/1/2003	
CM-LC49(46)	TRAFFIC SIGNAL IMPROVEMENTS AT 7 LOCATIONS, PROVO	HAMILTON BROS ELECTRIC INC	\$700,997			0%
50506	INTERSECTION IMPROVEMENTS		\$700,997	\$3,825	7/1/2003	0%
STP-2846(1)0	MAIN ST; 1700 NORTH TO 3000 NORTH, SPANISH FORK	H E DAVIS CONSTRUCTION, INC	\$390,821			95%
50235	RECONSTRUCTION		\$390,821	\$451,254	8/1/2002	95%
*NH-HPP-15-6(135)266	I-15 WIDENING/UNIVERSITY AVENUE INTERCHANGE MODIFICATI	GRANITE CONSTRUCTION CO OF UT	\$26,181,181		3/16/2000	97%
5036703c	NEW INTERCHANGE AND WIDENING	BRIAN PHILLIPS	\$28,008,968	\$27,320,537	10/1/2001	101%
Z IM-15-6(142)260	I-15; RP 260 TO 264, ROTOMILL & OPEN GRADED SC	GENEVA ROCK PRODUCTS INC	\$1,434,835		7/11/2002	97%
50794	RESURFACING	BRIAN PHILLIPS	\$1,434,835	\$1,650,708	7/1/2002	99%
NH-BRF-0006(10)178	SR-6, UPRR 0.5 MILES SE OF MOARK JCT	WADSWORTH BROS CONST CO INC	\$1,557,895			91%
50333	BRIDGE REPLACEMENT	BRIAN PHILLIPS	\$1,557,895	\$1,497,056	11/1/2002	95%
SP-0241(1)1	SR-241 AT I-15 SB RAMPS (LINDON EXIT), OREM	HAMILTON BROS ELECTRIC INC	\$262,688			17%
90101	CONSTRUCT NEW TRAFFIC SIGNAL	BRIAN PHILLIPS	\$262,688	\$42,671	6/15/2003	0%
STP-0006(12)172	VMS PROJECT IN SPANISH FORK CANYON	ITS ENGINEERS & CONSTRUCTORS	\$234,396		10/22/2001	99%
# 50653	INSTALLATION OF VMS	BRIAN PHILLIPS	\$234,396	\$243,433	2/28/2003	85%
STP-0089(41)278	US-89; SOUTH TO NORTH MAPLETON CITY LIMITS	MEADOW VALLEY CONTRACTORS	\$2,698,274		1/2/2002	93%
50341	RESURFACING	BRIAN PHILLIPS	\$2,698,274	\$2,916,996	5/1/2002	106%
STP-CM-9999(317)	VARIOUS LOCATIONS IN UTAH COUNTY	HAMILTON BROS ELECTRIC INC	\$236,985			0%
50824	INSTALLATION OF CCTV AND TMS	BRIAN PHILLIPS	\$236,985		5/1/2002	0%
NH-0006(20)202	SR-6, THREE LOCATIONS, SKYVIEW TO WEST PRICE	GENEVA ROCK PRODUCTS INC	\$3,292,993		8/5/2002	39%
# 50809	OVERLAY, CHIP SEAL COAT, PAVEMENT MARKING TAPE	FRED JENKINS	\$3,292,993	\$1,289,971	9/15/2002	55%
*SP-15-6(32)276	I-15 - PLEASANT GROVE INTERCHANGE	STAKER & PARSON COS INC DBA STAKEF	\$10,887,447		12/11/2000	98%
50547	CONSTRUCT NEW INTERCHANGE	JACK LYMAN	\$12,100,060	\$11,647,554	9/15/2002	99%
SP-9999(618)	FOUR LOCATIONS IN REGION 3	SORENSEN (CRAIG F) CONSTRUCTION IN	\$235,657			100%
90107	SAFETY/TRAFFIC OPERATIONS	JACK LYMAN	\$235,657	\$257,075	12/1/2002	98%
*SP-15-6(31)270	UNIVERSITY PARKWAY INTERCHANGE	RALPH L WADSWORTH CONSTR CO INC	\$14,178,730		9/14/2000	93%
78009	GRAD., DRAIN., STR., SURF., SIGN., LIGHT., SIGNAL, WETLANDS,	JEFF BAIRD	\$15,678,730	\$15,214,745	10/30/2000	92%
Z NH-0089(63)297	SR-89, 800 NORTH OREM TO 1100 WEST LEHI	GENEVA ROCK PRODUCTS INC	\$1,846,958			0%
50795	RESURFACING	JEFF BAIRD	\$1,846,958		5/15/2003	0%
SP-0006(41)199,NH-0006(15)1	SR-6; SPANISH FORK CANYON	GILBERT WESTERN CORP	\$10,831,653		4/12/2002	74%
50705	SAFETY IMPROVEMENTS	JEFF BAIRD	\$10,831,653	\$9,115,690	9/26/2002	71%

FEBRUARY 2003

UTAH DEPARTMENT OF TRANSPORTATION STATUS OF ROAD CONSTRUCTION



Federal and State Projects

PROJECT NUMBER	LOCATION	CONTRACTOR	ORIGINAL AMT	\$ AMOUNT PAID TO DATE	WORK BEGAN	% PROJECT COMPLETE
JOB / PROJECT	TYPE OF WORK	PROJECT ENGINEER	AUTHORIZED AMT		EST COMPLETE	% TIME ELAPSED
UTAH						
Z SP-0074(1)2	SR-74; 1120 NORTH, AMERICAN FORK TO ALPINE CITY LIMITS	COP CONSTRUCTION CO	\$2,506,729		1/3/2002	98%
70125	MINOR WIDENING & OVERLAY	JEFF BAIRD	\$2,506,729	\$2,736,532	7/1/2002	98%
Z STP-0198(1)166	SR-198, PAYSON TO SPANISH FORK	WESTERN QUALITY CONCRETE INC	\$3,763,092		1/23/2002	95%
50332	RESURFACING	JEFF BAIRD	\$3,763,092	\$4,191,519	11/15/2002	108%
STP-LC49(36)	CC TRAIL; LAKESHORE SPORTS PK TO ROCK CYN TRAIL HD	GENEVA ROCK PRODUCTS INC	\$931,840			82%
50276	CONSTRUCTION BIKE / PEDESTRIAN PATH	JOHN CLARKSON	\$931,840	\$988,685	11/15/2001	92%
BRO-LC49(44)	UTAH COUNTY BRIDGES, PHASE TWO	J D MCNEIL CONST INC	\$631,759			99%
50446	BRIDGE REPLACEMENT	ROBERT WESTOVER	\$631,759	\$630,819	9/30/2003	64%
Z STP-2906(3)0	4800 WEST; CEDAR HILLS DR. TO ALPINE CITY LIMITS	STAKER & PARSON COS INC DBA STAKEF	\$1,270,207		12/9/2002	9%
50327	RECONSTRUCTION	ROBERT WESTOVER	\$1,270,207	\$119,310	6/1/2003	0%
STP-3006(1)0	820 NORTH; INDEPENDENCE AVE TO 1375 WEST, PROVO	H E DAVIS CONSTRUCTION, INC	\$625,727		9/10/2002	99%
50225	MINOR WIDENING	ROBERT WESTOVER	\$625,727	\$659,387	10/15/2002	100%
WASHINGTON						
*STP-BRF-0009(3)11	BRIDGE OVER VIRGIN RIVER EAST OF HURRICANE	WADSWORTH BROS CONST CO INC	\$11,107,156		5/28/2002	26%
05748	BRIDGE REPLACEMENT	JIM MCCONNELL	\$11,107,156	\$6,013,455	1/1/2004	28%
Z BRO-LC53(15)	MAN O'WAR BRIDGE, BLOOMINGTON	GERBER CONST INC	\$771,363			91%
50537	BRIDGE REPLACEMENT	JIM MCCONNELL	\$771,363	\$790,475	7/15/2002	88%
*SP-15-1(13)10	WASHINGTON INTERCHANGE AT RP 10	ADAMS & SMITH INC	\$9,803,834		3/27/2002	72%
78010	CONSTRUCT NEW INTERCHANGE	REX FRIANT	\$9,803,834	\$7,754,435	9/15/2003	60%
WEBER						
Z STP-LC57(6)	WEBER RIVER PARKWAY TRAIL	WASATCH ENGINEERING CONTRACTORS	\$222,781		7/3/2002	86%
50585	CONSTRUCT BIKE/PED TRAIL	KENT NICHOLS	\$222,781	\$202,111	8/15/2002	127%
CM-9999(167)	TRAFFIC SIGNAL COORDINATION IN ROY	POWER ELECTRIC CO	\$1,147,105		1/2/2001	100%
# 50058	TRAFFIC SIGNAL COORDINATION	NICK PETERSON	\$1,374,092	\$1,348,784	9/30/2001	100%
IM-15-7(192)337	SR-193 TO 31ST STREET IN OGDEN	GRANITE CONSTRUCTION CO OF UT	\$9,737,737		3/8/2001	100%
# 50037	JOINT REPAIR	NICK PETERSON	\$10,720,841	\$10,684,271	9/15/2002	100%
IM-15-8(98)342	I-15; 31ST STREET TO 450 NORTH, OGDEN	GRANITE CONSTRUCTION CO OF UT	\$4,357,357			100%
50419	REHABILITATION	NICK PETERSON	\$4,357,357	\$5,211,586	9/15/2002	52%
SP-1975(1)0	TRAPPER LOOPS/SNOWBASIN	W W CLYDE & CO	\$10,837,085		7/6/1999	100%
# 4000603C	NEW ROAD	NICK PETERSON	\$13,528,268	\$12,643,216	1/31/2002	99%
SP-84-6(32)50	I-84 OVER WEBER RIVER	J D MCNEIL CONST INC	\$186,781			0%
70264	MINOR BRIDGE REHAB	NICK PETERSON	\$186,781		5/15/2003	0%
STP-BRF-0126(3)14	SR-126; 1800 SOUTH TO 12TH STREET, OGDEN	RALPH L WADSWORTH CONSTR CO INC	\$11,106,562		1/3/2002	63%
50338	RECONSTRUCTION & BRIDGE REPLACEMENTS	NICK PETERSON	\$11,106,562	\$7,977,122	9/15/2003	56%
X STP-3354(2)1	40TH STREET; GRAMERCY TO HARRISON, OGDEN	STAKER & PARSON COS INC DBA JACK B	\$767,137			
05368	GRADING, SURFACING, DRAINAGE, SIGNING & SIGNALIZATION	SCOTT NUSSBAUM	\$767,137		6/30/2002	

FEBRUARY 2003

UTAH DEPARTMENT OF TRANSPORTATION STATUS OF ROAD CONSTRUCTION



Federal and State Projects

PROJECT NUMBER	LOCATION	CONTRACTOR	ORIGINAL AMT	\$ AMOUNT PAID TO DATE	WORK BEGAN	% PROJECT COMPLETE
JOB / PROJECT	TYPE OF WORK	PROJECT ENGINEER	AUTHORIZED AMT		EST COMPLETE	% TIME ELAPSED

WEBER

Z	SP-0053(2)0 70068	24TH STREET; B AVENUE TO I-15 IN OGDEN RECONSTRUCTION	GRANITE CONSTRUCTION CO OF UT WAYNE D FELIX	\$1,464,464 \$1,464,464	\$1,592,770	6/15/2002	86% 91%
	SP-0079(3)3 78012	WALL, 30TH & 31ST IN OGDEN RECONSTRUCTION, GRADING, DRAINAGE, AND WIDENING	WADSWORTH BROS CONST CO INC WAYNE D FELIX	\$14,294,148 \$14,294,148	\$10,559,946	11/14/2001 10/31/2003	66% 42%
Z	STP-0039(7)2 50663	SR-39 AT 3500 WEST ADD TURNING LANES	GRANITE CONSTRUCTION CO OF UT WAYNE D FELIX	\$136,137 \$136,137		5/1/2003	0% 0%
Z	STP-0039(8)19 50741	SR-39 AT 100 SOUTH, MONTE CRISTO SPOT IMPROVEMENT, TURNING LANES	STAKER & PARSON COS INC DBA JACK B WAYNE D FELIX	\$231,222 \$231,222		6/1/2003	0% 0%
	STP-0126(4)8 50580	1900 WEST AT 5600 SOUTH, ROY INTERSECTION IMPROVEMENTS	CACHE VALLEY ELECTRIC CO WAYNE D FELIX	\$311,402 \$311,402	\$343,354	5/20/2002 1/2/2003	95% 125%

NOTES

X - NO REPORT RECEIVED
Z - TEMPORARILY SUSPENDED
* - NON-STEWARDSHIP PROJECTS
- PROJECTS REPORTED MORE THAN ONCE IN THIS REPORT

TOTAL ORIGINAL AMOUNT	\$2,066,642,863	\$1,713,635,528	TOTAL PAID AMOUNT
TOTAL AUTHORIZED AMOUNT	\$2,089,387,620	\$375,752,092	BALANCE
		\$35,181,383	CONTRACTS COMPLETED THIS MONTH