## **UDOT Minimum Sampling and Testing Requirement**

## 02861 Precast Noise/ Retaining Walls

02861

Standard Specification

Related Items: N/A

**Type of Construction:** Precast Noise/ Retaining Walls

Submittals:

Quality Assurance: Fabricators must be pre-qualified by the Materials Division through the

Quality Management Plan: Precast/ Prestressed Concrete Structures.

Select from Materials Division list of pre-qualified source

Assurance Frequency: N/A

**Point of Acceptance:** Prequalified Source

Out of Spec Action: Rejection of product and possible removal from pre-qualified source list

**Documentation/Report:** 

Type of Construction:

**Submittals:** 

**Quality Assurance:** Test Report

Assurance Frequency: Issued by Central Lab based on tests performed prior to shipment. A test

report will accompany the shipment. All pretested material will be tagged

with an orange UDOT sticker.

**Point of Acceptance:** Fabricators Plant

Out of Spec Action: Rejection

**Documentation/Report:** 

**Type of Construction:** Concrete

**Submittals:** 

Quality Assurance: Per Section 03055 except as follows. Mix Design (Trial Batches) must be

submitted and approved, by the Materials Division, each new calendar

year.

Assurance Frequency: N/A
Point of Acceptance: N/A
Out of Spec Action: N/A

**Documentation/Report:** 

\*Performed or approved by Region Lab \*\*Performed by Contractor and reviewed by Engineer

Printed 6/2/2006

Revised: May 2006

## Related Items: 03211 Reinforcing Steel (Epoxy Coated), 03211 Welded Wire Fabric

**Type of Construction:** 

Submittals:

Quality Assurance: Visual Inspection

Assurance Frequency: Each Shipment

Point of Acceptance: Project Site

Out of Spec Action: Rejection

**Documentation/Report:**