X(02)18 Trinidad Lake Asphalt on I-80



TLA in HMA on I-80 EB

PRODUCT/PROCESS

Category: Asphalt Pavements

Trade Name: Trinidad Lake Asphalt (TLA)

Manufacturer: Lake Asphalt of Trinidad and Tobago (1978)

Ltd.

Web Site: www.trinidadlakeasphalt.com

Local Distributor: TLA of America

Web Site: www.tlaofamerica.com

UDOT R-52 No.: none

STATUS

Work Plan (5%): Construction Report (10%):

Data:

Interim Report (25% ea.): Complete
Final Report (10%): Complete
Total % Complete: 100%
Next Scheduled Task: None.

LOCATION

Reg./Dist.: 2
Route: I-80
Description: I-80
Direction: EB
Beg. MP: 162.4
Description: Coalville

End MP: 184.4
Description: Casle Rock

Structure No: n/a

CONTACTS

Champion: Tim Biel

Position: Central Materials Engineer

Phone: (801)965-4859 E-mail: tbiel@utah.gov

Research Primary: **Barry Sharp**Phone: (801)965-4314
E-mail: rsharp@utah.gov

esearch Secondary: **Ken Berg**Phone: **(801)965-4321**

E-mail: kenberg@utah.gov

GENERAL

Maintenance Station(s): Wanship 2436, Echo 2438 & 2438A Related UDOT Std. Specification: 02741

STIP Project No.: unknown Related UDOT Std. Drawing: none
Related Maintenance Specification: 02742P

Job No: 81RD0762H
PIC: XF02.018

Related Maintenance Specification: Related Supplemental Specification:

Notes: Compare performance of 3 three sections: Standard 8" PG 64-34 HMA from Coalville to Echo EB only, 3" TLA over 3" zero void HMA from Echo to Emory EB only, and Emory to Castle Rock, 5" standard HMA in left most lane EB and WB and 5" TLA in right most lane EB and WB. See reports for tests used.