Attn. Craig

Date: 3-7-05
Client/Project No: UDOT
Road No: SR 92
Truck No:

SUE TEST HOLE LOG SHEET

SUE Crew: Ricky, Steve
City/County: Lehi, Utah Co.
General Location: SR92 East of I-15

Type of Utility	Material	Identified By	Distance Pulled From
☐ E-Electrical	☐ 1-Steel	☐ 20-Sleeve	☐ 30-Edge of Pavement
☐ G-Gas	☐ 2-PVC (Polyvinyl Chloride)	☐ 21-Hub/Lath	☐ 31-Baseline
☐ BT-Buried Telephone	☐ 3-DIP (Ductile Iron Pipe)	☐ 22-Nail/Disc	☐ 32-Right-of-Way
☐ FOC-Fiber Optic Cable	☐ 4-VCP (Vitrified Clay Pipe)	☐ 23-"X" on concrete	☐ 33-Centerline
☐ W-Water	☐ 5-PE (Polyethylene Pipe)	☐ 24-Swing Ties	☐ 34-Back of Curb
☐ SAN-Sanitary Sewer	☐ 6-AC (Transite)	☐ 25-SIRC 5/8	☐ 35-Survey Hub
☐ STM-Storm Sewer	☐ 7-CI (Cast Iron)	☐ Other	☐ 36-"X" on concrete
☐ CATV-Cable Television	☐ 8-DBC (Direct Buried Cble)		☐ Other
☐ FM-Force Main	☐ 9-Concrete Pipe		
☐ RW-Reclaimed Water	☐ 10-Corrugated Metal Pipe		
☐ Other	☐ 11-Duct		
	☐ Other		

English or Metric

Test Hole Date	Test Hole No.	Approx. Station	Approx Offset Distance L	Approx Offset Distance R	Utility	Size	Material	Identified By	Utility Direction	Cross Section View	Main Depth to Top	Depth to Bottom	Distance Pulled From
3-7-05	25A	25+00	8'-6" S/Fence		F/O Quest	2-4"	PVC	Flag	E/W		4'-1"	4'-6"	
3-7-05	25B	25+00	26'-10" S/Fence		irrigation	10"	PVC	Flag	E/W		4'-5"	5'-4"	
3-7-05	22A	22+00	8'-10" S/Fence		F/O Quest	2-4"	PVC	Flag	E/W		4'-8"	5'-1"	
3-7-05	22B	22+00	11'-3" S/Fence		F/O ELI	4-2"	PVC	Flag	E/W		4'-11"	5'-2"	
3-8-05	25C	25+00	15'-10" S/Fence		F/O ELI	4'-2"	PVC	Flag	E/W		4'-10"	5'-1"	
3-8-05	18B	18+00	17'-9" N/white line		F/O ELI	4-2"	PVC	Flag	E/W		4'-7"	4'-10"	
3-8-05	18A	18+00	23'-6" N/white line		F/O Quest	2-4"	PVC	Flag	E/W		4'-3"	4'-7"	
3-8-05	15A	15+50	13'-9" S/Fence		F/O Quest	2-4"	PVC	Flag	E/W		3'-7"	3'-11"	
3-8-05	15B	15+50	25'-4" N/white line		F/O ELI	4-2"	PVC	Flag	E/W		4'-7"	4'-11"	
3-8-05	13A	13+00	31'-6" N/white line		F/O Quest	2-4"	PVC	Flag	E/W		4'-0"	4'-4"	
3-8-05	13B	13+00	22'-1" N/white line		F/O ELI	4-2"	PVC	Flag	E/W		5'-3"	5'-10"	
3-8-05	11	11+50			Comcast			Flag	N/S		Dry	7'-0"	

Prepared By: _____

Checked By: _____

MS INC Utility Mapping Services, Inc.
2742 Saint Charles Avenue
Idaho Falls, ID 83404
(208) 528-6152